Outlook

RE: Jeremy Tappy Production notes 10/7/26

From Kenny Belford <kbelford@haysandsons.com>
Date Wed 10/7/2026 9:56 AM
To Jami Hillock <jhillock@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Jeremy Tappy <jtappy@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>

FWHA- APPARTMENT 111- Got the engineer report yesterday need permit. Still waiting on permit. Still waiting on permit got permit work will begin 7/9 Framing is first thing to be done. Drywall and trim and paint to follow. Work should be finished 7/24 please change finish date. Framing inspection passed. Drywall will start on 7/16. Job will be completed 7/23. Job complete. LDW 7/23. Costs to come. Costs still to come. Costs still to come. Still waiting on costs to come. Costs still to come.

Costs still to come. Open POs. Jeremy to reach out to get invoice sent in.

RODGERS –

LDW 10/5 waiting on invoices.

COX –. LDW 9/12. Costs to come.

Waiting on costs to hit job. Jami are you still working with mortgage to get paid? Lori has been emailed to pay out for dumpsters.

Wallstorm- pre completed 6/17 at 10 pm work in progress. Russell, what is the update on calling her for the supplement for the bathroom? Also, where is the change order for the paneling for the stairwell? Waiting on both supplements to proceed with job. Jeremy to call them today. Homeowner wanted to change the bathroom and never let Jeremy know their decision. Met with them on 7/7 they are wanting an estimate for some drywall spoke to Russel. He will get the estimate to them Russell has all info change order task needs to be made. Work to begin once decisions made on change order work. Waiting on estimate for drywall. Russell/Kenny, update needed on supplement for drywall. Nothing in Dash as to if it has been completed. Homeowner being a pain in the ass will start 8/3. Please change finish date to 8/28 Job is supposed to start next week. Drywall repairs are complete. Still waiting on homeowners to decide on upgrades with supplements. Undecided on upgrades and multiple estimates sent to them. Started work and homeowner stopped. She wants more estimates for changes AGAIN. Tile was

scheduled to be done today, but the contractor did not show up and won't return Jeremy's calls. Homeowner still to sign a change order. Keaton to be there tomorrow to do the tile floors. Waiting on homeowner to make decisions on what she wants us to paint. Please change finish date to 10/2. Tile completed yesterday. We are on a standstill again due to homeowner wanting to change more stuff. Jeremy and Russell spoke to homeowners today. They have made all final decisions. Week of the 28th, we will finish all work due to homeowner having to do some things before we can finish. Keaton is scheduled to go over there Monday to get everything finished; drywall repair, trim. Work is done punch list items left. Jeremy and Russell to meet to discuss permit issues that insured has for doing demo by herself. Please change finish date to 10/16.

FWHA – 3626 Brooklyn Manor-TILE WORK – Material and equipment is on site. Plan to start tomorrow due to weather. Tile started on 6/23. Landscaping to follow after tile is complete. Should be done next week, depending on weather. We can final bill next week. Should be done next week work in progress. Can final bill 7/13. Jeremy to make sure all drainage tile is complete. Jeremy to plant grass seed 7/16. Please final bill. Not completed grass seed needs planted and signs need to be installed will complete when I get time to complete it. Please change finish 8/7. Planting grass seed next week. Job still on track to be completed on 8/7. Grass seed should be done by Friday, depending on weather. Waiting on weather to clear to be able to spread grass seed. Please change finish date to 8/21. Still needs a landscaper to finish the grass seed. Please change finish date to 9/4. Due to rain, grass seed has not bee completed. Please change finish date to 9/11. Please change finish date to 9/18. Grass seed will be done next week. Please change finish date to 9/18 due to weather. Still waiting on weather. Please change finish date to 10/9 due to weather.

Please change finish date to 10/9 due to landscaping. 10/8-10/9 final items to be completed.

BURDG – Roofing is scheduled mid-October. Change finish date to 10/30. Russell please get with insured to get supplement signed. Work to start around 10/15 when materials come in.

GROSS – New job. Jeremy waiting on call for pre-con. Pre con was on Monday. Waiting on supplements. Russell sent them to Scott Murphy yesterday. Roof is complete. Jeremy to meet with homeowner tomorrow to go over interior work. Jami, has the change order been billed? Kenny is supposed to speak to homeowner as the homeowner was upset about the mold issue. Jami, please cancel the sending of the progress bill until we figure out what the homeowner wants to do after Kenny meets with them. Mitigation is taking care of mold before we can proceed with anything else. Please change finish date to 10/30. MIT crew is still working on the house. After MIT is complete, Russell will have to go back and rewrite scope of work. Same as last week, please change finish date to 10/30. MIT team still finishing up. New estimate still to come after MIT is finished. Awaiting supplement approval. Job on hold for the time being. Change finish date to 11/15.

TOMLIN – New job. Pre-con sometime next week because homeowners are on vacation this week. Job will start on Friday with demo and clean up followed by framing. Demo should be completed by Friday then we will start rebuild. Waiting on homeowner. Russell is working on change order. Russell and Jeremy met with the homeowner on Monday. Waiting on customer change order to come through to decide what homeowner will do. They are making changes to floor plan. Russell, do you have an update? Concrete was poured yesterday. Drawings received back for changes in the floor plan. Russell is working on supplement now. Jeremy is

meeting with the homeowner for final changes. Homeowner has to sign a couple of change orders for changes to their home. Budget will increase. Met with homeowner Friday evening. Their own plumber is going in to do some work, so we have to wait until they are finished to move forward with our scope. Work in progress. Tomlin is getting his own plumber to handle plumbing. We have to wait on him until that is finished for interior. Joe is to start the garage next week. ELE being completed now. Garage is to be built next Monday.

Waiting on selections for paint, garage door, flooring. Supposed to get this by end of 10/9. Work to resume on 10/12 with drywall painting insulation and electrical. Electric to begin 10/12 insulation 10/13 drywall 10/14

LAUNDRY XPRESS – Waiting on state design to get permit to start work. Architect has been onsite for state permit drawings. They should be back this week. Material will be ordered this week. Still waiting on drawings for state release. Still waiting on sketches for the state release number. Waiting on permit to be approved. Owner is deciding on selections. Russell just finished change order that needs signed. Awaiting down payment. Still waiting on down payment. Plumbers are there today working. ELE to start next week. Waiting on framing start date.
Framing to be completed 10/9 down payment to be collected today 10/7/2026 insulation and hvac to follow once framing is completed.

WILSON – Pre-con yesterday. Budget to be submitted.

Insulation drywall and painting completed already. Carpet to be done 10/7 job should be done by 10/9.

SWIFT – New job. Pre-con complete. Change orders for flooring to come. Russell already working on them. Scheduled for 10/5 for flooring. Change order needs signed yet.

Flooring will start on the 12th. Harts and Kennedy will give a date to give quote still waiting Jeremy spoke with Matt markle should have quote 10/7. Installer already determined to install cabs once we get them in.

PRICE- Precon set for 1pm on 10/7/2026

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Jami Hillock <jhillock@haysandsons.com>
Sent: Friday, October 2, 2026 10:08 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>; Jeremy Tappy <jtappy@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: Jeremy Tappy Production notes 9/30/26

done

Jami Hillock
AR Specialist

Hays + Sons
800 East Thompson Road
Indianapolis, IN 46227
jhillock@haysandsons.com

Office: 317-452-8226
Fax: 317-452-8217

haysandsons.com



From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, September 30, 2026 10:38 AM
To: Kenny Belford <kbelford@haysandsons.com>; Jeremy Tappy <jtappy@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: Jeremy Tappy Production notes 9/30/26

Anticipated job costs 9/25-10/2:
Rodgers - $15k – framing, roofing, siding – yes
Tomlin i- $13k – framing, ELE, insulation – no

Anticipated job costs 10/2-10/9:
Tomlin - $13k – framing, ELE, INS
Laundry Xpress - $17k – framing

FWHA- APPARTMENT 111- Got the engineer report yesterday need permit. Still waiting on permit. Still waiting on permit got permit work will begin 7/9 Framing is first thing to be done. Drywall and trim and paint to follow. Work should be finished 7/24 please change finish date. Framing inspection passed. Drywall will start on 7/16. Job will be completed 7/23. Job complete. LDW 7/23. Costs to come. Costs still to come. Costs still to come. Still waiting on costs to come. Costs still to come. Costs still to come. Open POs.

RODGERS – Called for pre-con. Awaiting call back. Unable to leave asdvoicemail. Waiting on wrecking permit and then we will be able to obtain engineer report after demolished. Then we can get rebuild permit. Garage demo completed waiting on change orders and insurance approval for foundation that was damaged due to impact. Waiting on supplemental scope to be approved for job to move forward. Demo of entire garage is completed. Russell where are we at with this supplement? On 6/18 it said you had to review it and generate a change order form in Dash. Still waiting on supplement. Jeremy got Russell all info needed. Waiting on adjuster approval. Please change finish date to 8/1. No change Russell has been in contact still waiting on state farm adjuster. Waiting on a start date from Joe Zehr. Supplement approved from insurance for foundation. Job to start week of 8/6 Finish date needs moved to 8/14. On schedule for 8/4 with Joe to build the garage. Still waiting on permits. Please change finish date to 8/28. Please change finish date to 9/11. Waiting on foundation inspection to pass. Please progress bill. Foundation is poured. Scheduled for next week and should be completed. Joe was on vacation this week and his crew did not show up. Please change finish date to 9/18. Subs rescheduled exterior siding. Please change finish date to 9/25. Roofing is being finished Thursday and Friday. Will be complete on Friday. Waiting on garage door to come in on Friday. Please change finish date to 10/9. Please final bill.

COX – Fire job – adjuster approval to come from adjuster. Ductwork has been cleaned by Steam Team. Waiting on insurance final estimate. Still waiting on insurance final estimate. Should have by EOB tomorrow. Pre con done budget submitted waiting on insurance check to clear so he can give us the down payment. Work to begin when paid. Waiting on selections from homeowners. Start date is the week of the 15th. Scheduled to start the week of the 15th. Down payment to be deposited 7/8 by Kenny. Trusses, roofing, and demo of the garage, and electrical to start this week. Garage doors today, drywall tomorrow, painting on Wednesday. Please change finish date back to 10/9. Drywall and painting will be complete next week. We are waiting on 2 windows. Waiting on schedule from Joe Zehr to do the siding and exterior door, attic access, and 2 windows. Windows are on backorder for another 3 weeks. Job should be done next week. We are 90% complete. Jami, do you want to wait until we are finished to schedule

inspection or schedule now? Job will be complete on Friday. Trim is all that is left. The meeting for the final inspection with the mortgage is Friday at 2 p.m. Job complete. LDW 9/9. Jeremy meeting him tomorrow for closing. Please final bill. Final inspection done with the mortgage company. Job complete. Costs to come. LDW 9/12. Costs to come. Budget to be cleaned up and finish photos will be uploaded today.

Wallstorm- pre completed 6/17 at 10 pm work in progress. Russell, what is the update on calling her for the supplement for the bathroom? Also, where is the change order for the paneling for the stairwell? Waiting on both supplements to proceed with job. Jeremy to call them today. Homeowner wanted to change the bathroom and never let Jeremy know their decision. Met with them on 7/7 they are wanting an estimate for some drywall spoke to Russel. He will get the estimate to them Russell has all info change order task needs to be made. Work to begin once decisions made on change order work. Waiting on estimate for drywall. Russell/Kenny, update needed on supplement for drywall. Nothing in Dash as to if it has been completed. Homeowner being a pain in the ass will start 8/3. Please change finish date to 8/28 Job is supposed to start next week. Drywall repairs are complete. Still waiting on homeowners to decide on upgrades with supplements. Undecided on upgrades and multiple estimates sent to them. Started work and homeowner stopped. She wants more estimates for changes AGAIN. Tile was scheduled to be done today, but the contractor did not show up and won't return Jeremy's calls. Homeowner still to sign a change order. Keaton to be there tomorrow to do the tile floors. Waiting on homeowner to make decisions on what she wants us to paint. Please change finish date to 10/2. Tile completed yesterday. We are on a standstill again due to homeowner wanting to change more stuff. Jeremy and Russell spoke to homeowners today. They have made all final decisions. Week of the 28th, we will finish all work due to homeowner having to do some things before we can finish. Keaton is scheduled to go over there Monday to get everything finished; drywall repair, trim. Keaton is there now. Should be finished this week.

FWHA – 3626 Brooklyn Manor-TILE WORK – Material and equipment is on site. Plan to start tomorrow due to weather. Tile started on 6/23. Landscaping to follow after tile is complete. Should be done next week, depending on weather. We can final bill next week. Should be done next week work in progress. Can final bill 7/13. Jeremy to make sure all drainage tile is complete. Jeremy to plant grass seed 7/16. Please final bill. Not completed grass seed needs planted and signs need to be installed will complete when I get time to complete it. Please change finish 8/7. Planting grass seed next week. Job still on track to be completed on 8/7. Grass seed should be done by Friday, depending on weather. Waiting on weather to clear to be able to spread grass seed. Please change finish date to 8/21. Still needs a landscaper to finish the grass seed. Please change finish date to 9/4. Due to rain, grass seed has not bee completed. Please change finish date to 9/11. Please change finish date to 9/18. Grass seed will be done next week. Please change finish date to 9/18 due to weather. Still waiting on weather. Please change finish date to 10/9 due to weather. Please change finish date to 10/9 due to landscaping.

BURDG – Awaiting supplement for a deck, 2 windows, and metal trim around windows.No change. Russell, 2nd request, please advise of status of supplement for deck, 2 windows, and metal trim around windows. Still waiting on supplement approval from State Farm. Still waiting on supplement approval from State Farm. Supplement accepted through program and sent to SF for approval yesterday. Hopefully we get approval this week. Roofing material is ordered and should be done this week, depending on weather. Homeowner stated that she wants her entire deck replaced and might hire someone else. Kenny, please advise on what you want to do with the email that was sent by the homeowner. Kenny, please advise on what you want to do with this job. Kenny, please advise if we can remove off of Jeremy's sheet and move to another PM. Roofing is scheduled mid-October. Please change finish date to 10/23.

GROSS – New job. Jeremy waiting on call for pre-con. Pre con was on Monday. Waiting on supplements. Russell sent them to Scott Murphy yesterday. Roof is complete. Jeremy to meet with homeowner tomorrow to go over interior work. Jami, has the change order been billed? Kenny is supposed to speak to homeowner as the homeowner was upset about the mold issue. Jami, please cancel the sending of the progress bill until we figure out what the homeowner wants to do after Kenny meets with them. Mitigation is taking care of mold before we can proceed with anything else. Please change finish date to 10/30. MIT crew is still working on the house. After MIT is complete, Russell will have to go back and rewrite scope of work. Same as last week, please change finish date to 10/30. MIT team still finishing up. New estimate still to come after MIT is finished. MIT still in progress.

TOMLIN – New job. Pre-con sometime next week because homeowners are on vacation this week. Job will start on Friday with demo and clean up followed by framing. Demo should be completed by Friday then we will start rebuild. Waiting on homeowner. Russell is working on change order. Russell and Jeremy met with the homeowner on Monday. Waiting on customer change order to come through to decide what homeowner will do. They are making changes to floor plan. Russell, do you have an update? Concrete was poured yesterday. Drawings received back for changes in the floor plan. Russell is working on supplement now. Jeremy is meeting with the homeowner for final changes. Homeowner has to sign a couple of change orders for changes to their home. Budget will increase. Met with homeowner Friday evening. Their own plumber is going in to do some work, so we have to wait until they are finished to move forward with our scope. Work in progress. Tomlin is getting his own plumber to handle plumbing. We have to wait on him until that is finished for interior. Joe is to start the garage next week. ELE being completed now. Garage is to be built next Monday.

LAUNDRY XPRESS – Waiting on state design to get permit to start work. Architect has been onsite for state permit drawings. They should be back this week. Material will be ordered this week. Still waiting on drawings for state release. Still waiting on sketches for the state release number. Waiting on permit to be approved. Owner is deciding on selections. Russell just finished change order that needs signed. Awaiting down payment. Still waiting on down payment. Plumbers are there today working. ELE to start next week. Waiting on framing start date.

WILSON – Pre-con yesterday. Budget to be submitted.

SWIFT – New job. Pre-con complete. Change orders for flooring to come. Russell already working on them. Scheduled for 10/5 for flooring. Change order needs signed yet.

Flooring will start on the 5th. Harts and Kennedy will give a date to give quote on cabinets and install them.