Outlook

RE: Lance Stanley Production Notes 9/22

From Kenny Belford <kbelford@haysandsons.com>

Date Wed 10/7/2026 8:45 AM

To Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Lance Stanley <lstanley@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>

- BIGGS HOME AVE-

Please change finish date to 10/30

/Contractors were on site Oct 6th to remove unneeded material in units and storage pod.

Storage container will be called in Oct 7th to remove from parking lot after the fridge has been moved by maintinence.

Still waiting on inspections for building department.

HAY –

. Please change finish date to 10/16.

/Tile in upstairs bathroom is complete. Galaxy plumbing is set to arrive Oct 7th to plumb vanity and toilet. The in house carpenter will install the trim and mirror the same day. Change order will be needed for living room drywall. possible credit for drywall because water is leaking in from outside. Russell please get with Lance on this.

HELM-tried calling the insured number and got no answer , left a voice mail. Lance will try again. Steven changed the pre-con date to Wednesday afternoon at 1 p.m. I also spoke with him about a change order for deleting the skylights. The change order is ready to sign on pre-con, if he decides to change the scope of work. I tried calling homeowners to ask about the decision regarding the skylights but was unable to reach them. Homeowner finally called back and stated that they are not doing the skylights. Homeowner still needs to make down payment. There is a possible supplement for one of their windows. Please change finish date to 9/11/26. When Change order is approved, the window will be ordered and work will be scheduled to take place on drywall and ceiling with window replacement. Still waiting on down payment. I met with the Pella representative on Sep 5th . The invoice for the window that Pella sends out will be provided to the adjuster for an additional supplement. Drywall work for the wall and ceiling will be scheduled as soon as possible. Please change finish date to 10/9 due to window lead time of 4 weeks. Still waiting on down payment. Work orders have been sent out for quote and scheduling for drywall and paint. Waiting on the adjuster to approve the supplement for the window before one is ordered through Pella. Still waiting on homeowner to pay down payment.

/Currently waiting on approval from the adjuster for window supplement. Tried calling to remind homeowner of down payment, but no response. Still waiting on adjuster to approve supplement for the window. I have not received any word of down payment. Window is not ordered and has a 4 week lead time.

Please change finish date to 11/6.

I still have not heard any word on the down payment. The window was approved for supplement. Lance to reach out and check on down payment.

Ron Norlund-

Please change LDW to Oct 5th Please final Bill . Job is complete, photos have been uploaded . Closing docs can be sent to homeowner.

SPENCER BOOTH-

Please change finish date to 10/16.

/Carpet is still set to arrive Oct 9th . Flooring contractors are scheduled to install carpet Oct 12th .

PAUL MACONOCHIE- Will schedule pre-con as soon as possible. Budget needs entered/ Several calls were made but no answer. Homeowner does not have voice mail, so I sent a message asking to schedule a pre-con. Budget needs sent in. Pre-Con took place. Paint match was determined. Carpet style needs to be selected. We need to confirm that the leak is taken care of as the homeowner is having the HVAC inspected again for the condensation line. I sent more flooring samples to the homeowner, waiting on response. Insulation and drywall will be scheduled as soon as possible. Still waiting on down payment.
/Paul would prefer a carpet with a more solid color , still trying to find desired carpet selection. Work orders have been sent out for quotes and scheduling. Please change finish date to 10/2. Drywall contractor will go on site this week to provide estimate and timeframe to start drywall repair. Please change finish date to 10/16. Estimates for drywall and paint have been sent and approved. After material is purchased , scheduling for drywall will take place.

Please change finish date to 10/16.

/Drywall repair has started Oct 6th . Carpet install will take place after drywall is complete.

TORI YORK-I am meeting with a framer on site Sep 16th . Pre-con has taken place and budget has been created. I am going to meet with Tori Sep 23rd to go over more selections and give an update for the status of the job. Framing +drywall +Harts and kennedy +exterior+ electrical contractors have been on site, and I am waiting to receive quotes from all trade partners. I am meeting with Tori and Russel to discuss change orders Sep 30th . Several framers have been on site , waiting on estimates to be sent before framing is scheduled.
/Russel and I met Tori to discuss change orders for roofing, flooring, and drapery to be credited back. Framers will be on site Oct 7th for a material list. Materials will be ordered for delivery after the list is generated. Galaxy will be pulling a permit and putting together an invoice for rough and final . Possible supplement for plumbing work to bring up to code , framing must be brought up to code as well.

ROBERT HATFIELD- Pre-con took place Oct 6th . Home owner did not provide down payment. They seemed confused as to what's owed and claimed that the insurance company had already sent money to Hays and Sons. Jami can you talk with insured about the payments made or not. Russell, please give insured a call with Lance to confirm scope of work as insured thinks there is a lot of work approved by the insurance that is not in our scope of work.

PAUL MILLER-Budget has been created, and pre-con is set for 9/17. Matt from Hartz and Kennedy is scheduled to go on site 9/22 to look over cabinet replacement and countertop

change.
/Possible supplement for living room carpet. Matt from Hartz and Kennedy went on site to look over and discuss base cabinets and counter top change.

Flooring selection has been made . Cabinets have been ordered . Homeowner will order countertop directly due to change order of countertop . In the process of scheduling contractors. Russell there are change orders for living room that need to be addressed. Please get with lance if you have not already.

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com





From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, September 23, 2026 8:30 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Lance Stanley <lstanley@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>
Subject: Lance Stanley Production Notes 9/22

Projected costs for 9/23-9/30:
Norlund - $2k – paint
Biggs - $4k – plumbing

- BIGGS HOME AVE- Engineer went to job site Jan 20th , waiting on engineering letter and permit. Momper insulation to start this week. Building inspector came Feb 3rd , scope of work did not match up with the permit that was pulled , The building dept representative put the inspection on hold until the permit situation is resolved Please put in place holder for 713,000 dollars. Meeting with Vince for selections Feb 4th Most selections are made working through all selections still. Dropped off flooring selections Feb10th , majority of work completed for make ready for inspection, temp plastic needs removed before inspection takes place. Change Order for budget has been added. Pre inspection work for the OSB that needed installed between the main and second floor for fire seal is complete, Hat rack channel on main floor walls have been installed, fire caulk in areas needed are complete, Plastic needs removed along with contents in 112 for framing inspection to take place. Still have not collected down payment . Apex and galaxy went to site on Feb 16th for walk through of entirety of job scope. I had a meeting with Nikki and discussed what appliances are being kept or thrown away along with where Pod and

dumpster can be staged on site . We also determined what "contents" can be moved into storage pod, for each apartment ,and what "contents" will remain. Once all said items are stored and moved to necessary location, plastic will be taken down for inspection depending on status of permits and mechanicals. Change finish date to May 13 mini pods arrived at parking lot Mar 3rd, item manipulation to begin on Mar 4th. Still waiting on permits. The building permit has been released , h lave made calls to all specialty trades for rough in mechanicals to be done. Called all specialties yesterday. I am waiting on dates and rough in inspections to take place before moving forward. Plumbing, electrical mechanical permits have been obtained and rough in work complete, HVAC is set to have permit pulled APR 1st , framing inspection will be scheduled Apr 1st then drywall and insulation will begin. HVAC rough in has been called in with inspector information. Lace to call Northeast Mechanical to fix. Framing inspection needs scheduled with inspector after HVAC passes. The framing inspection took place , the permit that was sent the second time was not correct, but Derrick Wilson (inspector) is going to amend and revise the permit. Another permit needs pulled for the kitchen hood and certain requirements are needed for rough in work . The inspector requests a call conference with the GM before work proceeds to go over the framing rough in for the hood – due to being complex. Job is currently on hold until the conference call with Kenny. The inspector wants all parties involved to meet and come up with a plan to proceed with the kitchen hoos area before work proceeds. I spoke with Derrik over the phone Apr 28th and he said he would confirm the framing inspection since my photos have been sent in as requested. Drywall work began Apr 28th for 115+116+104+105+foyer. Estimate from Momper has been sent and approved, Brian is to supply a start date for this week to install the rest of the insulation for apartments except training kitchen and the mechanical room above. Still have yet to receive down payment. New permit for mech room and training kitchen was accepted and going through the process. Lance to reach out to mech subs to have them amend their permits to match ours with the 2 separate ones. Please change finish date to 6/26 /Momper Insulation started work on Monday and is set to be completed for the main floor and second floor this week. Koorsen went on site Friday to detach all fire alarms for drywall and will return to reset when drywall is complete. Service call for 216 was scheduled for May 5th and is completed for wiring in ceiling and light switch, 216 is now ready for drywall. Schedule needs set for gypcrete on the second floor, tried reaching out to sub-to-plan date, but no answer yet. Biggs management is requesting a breakdown of scheduling for the entire process. I left several messages regarding upper balcony door to be repaired so drywall can be boomed into second floor and I am still unaware of the process needed to take place for the training kitchen and upper mechanical room with the building department regarding permit and rough in work in the near future, which makes it difficult to provide an exact layout of timeframes for trades to take place . I was also told that Paint selection might be subject to change even though, that was established during pre-con. I will continue to reach out to (Jill) from sherwin williams for the estimate of flooring material and install, since Biggs management is requesting us to use them for flooring . The drywall for the main floor is in process. Drywall for the second story was delivered May 8th . During the delivery, the mezzanine railing for the deck, was detached and reset. A timeline sheet for the entire project was generated and sent to biggs management . Painting is scheduled for May 18th , provided that biggs management decides on a color for main floor. /Painting on 104+105 started today , paint selections were confirmed with nikki in regards to rooms and hallway. I spoke with Kenny and explained the situation involving what rooms they are wanting done first so he sent an email requesting a meeting to confirm what is needing done moving forward. Still waiting on check. Drywall still in progress. Content manipulation is set for May 27th on 105. Flooring is scheduled for May 28th on rooms 104+105+214. Painting is done for 104+105. Painting will be done for rooms 214+216by May 27th . Trim work will begin Friday May 28th for 214+216+104+105. Rooms 216, 214 are completed. Rooms 104, 105 need final electrical and will be complete. Drywall for main floor is complete. Drywall for second floor will be complete by Jun 5th . Gypcreete is scheduled for Jun 5th to be poured on second floor. A walk through and meeting with Biggs property management is set for Jun 3rd at 1 pm . 113+115+116 cabinets have been installed, gypcreete has been poured on the second floor. Wash out dumpster is

scheduled to be picked up Jun 10th . Room 112 has been painted and is ready for flooring on Jun 12th. /211 flooring was installed Jun 12th , unit 211 is complete and move in ready. Over half of cabinets on main floor have been installed . Waiting on second floor cabinets to be delivered for install. Doors for all units are set to arrive this week along with bifolds and blinds. Electrical in many units completed. Working on electrical and plumbing as units open up. Drywall totally completed other than kitchen. Painting to be completed by end of next week beginning of week after. Please move finish date out to 7/18 All of main floor is painted in hallway. 104+105 90% of electrical is complete. Flooring will be scheduled for next week. Cabinets are set to arrive within 5 days. Flooring in main floor hallway complete, flooring on stairs for East + West entrance complete , flooring for art room complete. Galaxy is scheduled to fix leak in unit # 111 for the condensation drain line. Sherwin Williams representative was on vacation , I tried reaching an alternative Rep, but was unsuccessful. Flooring for units was postponed due to lack of contact with Sherwin . Flooring installers are now set to continue Jul 8th on units 111+112 for main floor. Trimmers will follow as floor proceeds. Cabinets are back ordered won't be in until the 17Th or 18th. May need to move out finish date. Plumbers to start this week Thursday or Friday. Materials for everything other than cabinets should be in this week. 20 grand or more costs going in 7/8 with PO's Conference room contents moved out and room floored on Jul 14th . Conference room contents will be moved back in Jul 16th . Doors and trim ¾ complete on main floor. Galaxy Plumbing started final plumbing on main floor Jul 14th . Unit 116 flooring complete. Final painting on main floor to be started by Jul 16th . Please change finish date to 8/14. Doors + trim on main and second floor are complete. Final Paint for doors + trim + walls in all units begin the 22nd , painting to be completed by the 25th . Cabinets for the second floor arriving on the 28th . Final plumbing for main floor is ½ complete. Outlet plates for the main and second floor hallway installed. Please progress bill. Please change finish date to 8/14 – still waiting on cabinets. ADA tubs arriving Thursday, Apex final electrical scheduled to finish all units, Apex arrived on Friday and Monday but no one showed up Tuesday, Koorsen was scheduled 2 weeks ago and are half complete with all fire security accessories. Fridges will arrive on site this week . All cabinets are installed in all units. Drywallers are on site floating in non ADA tub surrounds. Small punch list items remaining. Plumbing and Electrical to be completed this week and specialty permit finals called in . After other finals , building dept to be called in for final inspection and acoustic tile will be hung in hallways. Please progress bill. Second floor close to completion in units. Small punch list remains for main floor. Apex final electrical near completion, electrical remaining is island plugs and microwave cut outs. Dave Myers is due back this Thursday to repair crack in ceiling at unit 212 + 116. Meeting with Carleen scheduled Wednesday at 10 am.

/Permit for kitchen has been released. Inspection for plumbing was on Aug 18th . Toilets in all units other than ADA have been caulked at base. Several calls to Apex have been made to finalize remaining electrical, but no response on Apex's behalf. Small final punch list remains on main floor units . Possible supplement for 115 carpet and window countertop ledge along with appliances. ADA tubs have been ordered from Home Depot , expected to arrive in 2 weeks . Inspection for ADA units failed for plumbing. The other units are unable to be released for occupancy until ADA units are complete and passed for inspection since permit is pulled for all units. Training kitchen permit has been released. Momper is set to finish upstairs insulation this week. Apex came on site today to complete remaining work that was never finished. Koorsen is scheduled to install fire strobes in unit 213+215 this week. ADA showers have been removed for new ADA install the end of this week. Apex went on site Sep 8th to finalize all of electrical work remaining. Koorsen still has yet to provide me with a date for finalizing the fore strobes for units 213+215. ADA showers are due to arrive this week. ADA showers are on site and will be installed by the end of this week. Final electrical inspection will be pulled after unit 212 exhaust fan cover is fixed by biggs property.

Masters and plumbing permits will be pulled for training kitchen soon. Plumbing for ADA units will be complete on Sep 23rd . Electrical exhaust fan is fixed in unit 212 and under cabinet lighting in unit 115 will be fixed on Sep 23rd . Both Plumbing and Electrical final inspections will be called in upon completion. Final punch list for ADA units are drywall repair, door trim, paint touch up, and final clean. Building department code of health will be requested after specialty trades are inspected so occupancy can be released . A time frame for the kitchen and mechanical room will be provided this week. Please change finish date to 10/16.

HAY – Budget submitted. Pre-con complete. Lance to go over scope again with Russell as Lance and the contractor discovered multiple spots in the living room other than the roof where water is coming in. /Kevin had to postpone flooring selections until Jun 17th at city carpet. Currently in the process of scheduling roof repair. Met with the homeowner Jun 22nd for flooring selections regarding the bathroom and kitchen . Waiting on a date for roof to be started from contractor. Payment has been received. Demo starts July 1st for bathroom floor. Roofing repair to start July 2nd /Demo was completed on Jul 2nd . Roofing repair was completed on Jul 3rd . Framing for bathroom floor and walls started on Jul 7th . Need to get a supplement for roofing labor and materials. Please setup a dash task for the supplement. Lance has all the info for supplement will be sent to Russell by 7/8/26 at 12 pm. Drywall work is in process for bathroom , kitchen and living room . Drywall to be completed by Jul 17th. Russell did submit estimate to Chad Lippe, but no response in Dash yet. Will reach out. The upstairs laundry room drywall , insulation, bathroom drywall , subfloor , linen closet , paneling are complete. Bathroom tile install to be started on the 23rd . Drywall work in the living room will take place during bathroom flooring . Please change finish date to 8/14. /Bathroom paint , tim , laundry paint , trim upstairs complete. Still waiting on special order tile to arrive at city carpet. Homeowner stated that he would like the exterior siding fixed before drywall ceiling repair takes place. Spoke with Kevin today regarding plans for temporarily fixing the exterior siding before work in living room ceiling begins. Tile has still not arrived at city carpet. Please change finish date to 8/28 due to waiting on tile. Still currently waiting on tile to arrive at City Carpet. Several calls have been made to determine the arrival date but have been unable to reach anyone. Special order tile has not yet arrived. A quote for the ceiling and side exterior wall was sent. Possible change order needed for work in the living and side exterior wall. Tile installer will be scheduled when special order tile arrives at vendor location next week. Please change finish date to 9/18 due to tile install. Concrete board was installed Sep 8th. Bathroom tile will be installed Sep 9th . The inhouse carpenter is due on-site next week to install plank flooring in the kitchen. Flooring in kitchen will be completed by Sep 16th . The tile for the upstairs bathroom for the door entry area has been ordered and will arrive next week. I informed Kevin that he has a drain leak in the basement crawl space, nothing Hays Sons done , It had been leaking before we started work. Tile will be in next week. Please change finish date to 10/2. Currently waiting on Tile to arrive for upstairs bathroom .kitchen flooring is complete. Change order needs signed.

HELM-tried calling the insured number and got no answer , left a voice mail. Lance will try again. Steven changed the pre-con date to Wednesday afternoon at 1 p.m. I also spoke with him about a change order for deleting the skylights. The change order is ready to sign on pre-con, if he decides to change the scope of work. I tried calling homeowners to ask about the decision regarding the skylights but was unable to reach them. Homeowner finally called back and stated that they are not doing the skylights. Homeowner still needs to make down payment. There is a possible supplement for one of their windows. Please change finish date to 9/11/26. When Change order is approved, the window will be ordered and work will be scheduled to take place on drywall and ceiling with window replacement. Still waiting on down payment. I met with the Pella representative on Sep 5th . The invoice for the window that Pella

sends out will be provided to the adjuster for an additional supplement. Drywall work for the wall and ceiling will be scheduled as soon as possible. Please change finish date to 10/9 due to window lead time of 4 weeks. Still waiting on down payment. Work orders have been sent out for quote and scheduling for drywall and paint. Waiting on the adjuster to approve the supplement for the window before one is ordered through Pella. Still waiting on homeowner to pay down payment.
/Currently waiting on approval from the adjuster for window supplement. Tried calling to remind homeowner of down payment, but no response.

Ron Norlund- Budget has been sent into corporate . Pre-con needs scheduled. Lance to call today. Pre-con is set for Jun 1st. Exterior contractor is scheduled to be @ pre-con to overlook work needing done. Pre-con took place on Jun 1st . The contractor was unable to be there during pre-con , contractor is going on site for a walk through Jun 4th . Homeowner stated that the scope of work was revised, I have yet to receive the revised edition. Eagle view has been sent to Joe Zehr along with the revised scope of work with gutter replacement. Waiting to hear back from Joe Zehr for start date and quote.
/Change order was sent to Ron and signed for additional gutter to be added. Currently in the process of scheduling Joe Zehr to begin repair looking to get to it 6/25 is what contractor says. Painting of siding needs to be completed before joe can begin Lance scheduling with painter today 6/17. Informed the homeowner that work will begin on Jul 1st . Collecting paint match this week for soffit and facia material. Paint for soffit + facia was color matched and purchased . Joe Zehr is to begin work on July 7th due to the heat index. Joe Zehr was supposed to start on Jul 2nd but was unable to do so due to high temperature outside. He has not yet set a new date or has answered any calls or texts. Work started but had to stop due to change of work scope. Homeowner wants all soffit and facia replaced including drip edge and gutter apron . Supplement to be added to the budget . Joe Zehr will provide a new quote for the additional work soon. Please change finish date to 8/7. Paint for the backside of the cedar material is on site . I have an exact match for the paint code for the exterior color sent by the homeowner. Joe Zehr is scheduled to start on the 23rd . Animal / Pest control is scheduled to arrive on the 27th /Joe Zehr had to do multiple coats on the soffit and facia before the material could be applicated. Work on the exterior has continued. Please change finish date to 8/14 Joe Zehr is set to complete this week unless thunderstorms prevent that from happening. Lance to make sure finish paint is good and when the gutters are going to be installed. Please change finish date to 8/21. Painters are on site caulking and painting soffit and facia. Gutters are scheduled for Friday. Following gutters, there will be a few punch list items. Please change finish date to 8/28. Gutter work has started today . Possible change order needed for paint work outside of scope. Please change finish date to 9/4. Painters are due back Sep 2nd to finish paint underneath soffit that was added to the work scope. Please change finish date to 9/11. All work for soffit + facia + paint for the top elevation of the house is complete. I will confirm with Mike if we are completing the bottom part of the gutter down spouts at the old areas or if we are. Please change finish date to 9/18 due to verification of downspouts. Please progress bill. Final costs will be added for paint when I receive an invoice. Work for bottom part of old gutter location needs scheduled. Please change finish date to 9/25 due to fixing downspouts. There is some confusion with the third party (Mike) as to work being overcharged [see dash note for reference]. All scope of work has been completed upon agreement of homeowner. Lance is going to call Ron and see when we can get closing docs signed. LDW 9/2. Please final bill.

SPENCER BOOTH-Tried calling for scheduling pre-con but had no answer, left voicemail. Will schedule pre-con as soon as possible . Budget needs entered Pre-con is set for Wednesday afternoon. Budget needs sent in. Drywall and paint to start Sep 2nd along with debris removal and vanity + toilet detached from bathroom. We will be able to progress bill next week. Drywall

and paint are complete. Homeowner decided on flooring selections. Flooring installer will be scheduled as soon as possible. Please progress bill. Selections have been confirmed for the flooring. Work orders have been sent for quote and schedule. Getting carpet installers scheduled. Carpet contractor was on site Sep 22nd to overlook scope of work and estimate . Waiting to receive quote and schedule to start. Please change finish date to 10/2.

PAUL MACONOCHIE- Will schedule pre-con as soon as possible. Budget needs entered/ Several calls were made but no answer. Homeowner does not have voice mail, so I sent a message asking to schedule a pre-con. Budget needs sent in. Pre-Con took place. Paint match was determined. Carpet style needs to be selected. We need to confirm that the leak is taken care of as the homeowner is having the HVAC inspected again for the condensation line. I sent more flooring samples to the homeowner, waiting on response. Insulation and drywall will be scheduled as soon as possible. Still waiting on down payment.
/Paul would prefer a carpet with a more solid color , still trying to find desired carpet selection. Work orders have been sent out for quotes and scheduling. Please change finish date to 10/2. Drywall contractor will go on site this week to provide estimate and timeframe to start drywall repair. Please change finish date to 10/16.

TORI YORK-I am meeting with a framer on site Sep 16th . Pre-con has taken place and budget has been created. I am going to meet with Tori Sep 23rd to go over more selections and give an update for the status of the job. Framing +drywall +Harts and kennedy +exterior+ electrical contractors have been on site, and I am waiting to receive quotes from all trade partners.

PAUL MILLER-Budget has been created, and pre-con is set for 9/17. Matt from Hartz and Kennedy is scheduled to go on site 9/22 to look over cabinet replacement and countertop change.