Outlook

FW: Logan production notes 10/8/26

From Rhnea Schinbeckler <rschinbeckler@haysandsons.com>

Date Thu 10/8/2026 9:03 AM

To Kenny Belford <kbelford@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>

Costs 9/23-9/30

- Cripe $1,000 (framing) YES
- Mill $9,800 (rubber cove trim) YES
- Pridgen $1,400 (warranty) YES
- Morton $4,500 (siding and masonry work) YES
- Rutkowski $1,275 (cabinets) YES
- Johnson $6,000 (insulation R&R) YES

Costs 10/7-10/14

- Mill $4,000 (paint)
- Kellermeier $5,000 (doors)
- Bretz $7,000 (materials and labor for entire job)
- Rutkowski $1,600 (floor materials)
- Rutkowski $3,500 (labor for floor, trim, paint)

Cripe - The framing inspection came back and it failed. There was a top plate that did not pass inspection because it was not changed out after the fire. The framers are going to the house tomorrow to have the framing changed out so that we can have it reinspected. Once this has been completed and the inspection passes, we will finally be ready for drywall and to have the attic insulated. Please change finish date to 10/3. Job is a work in progress, the framing has been redone and the framing inspection is being rescheduled. Once the framing inspection is done we are ready for the drywall. The drywallers already have the purchase order and work order generated for them so they are ready to go. Once the drywallers are done we are ready for paint and the homeowner has already made selections on their paint. Finish date needs to be moved to 11/20.

Mill - Work in progress. All of the hallways are done as far as the drywall, paint, and insulation. We are waiting for the rubber trim base to arrive so that we can get the hallways fully completed. As far as the rooms go, the whole first floor is completed and the subcontractors have moved their way up to the second floor. Job is 95% completed. The only remaining items that need to be completed are the wallpaper which has been ordered and is approximately 3-4 weeks out and the stair treads that need to be ordered still. Please progress bill.

Kellermeier – This job had a decent hiccup this week. The subcontractor that is doing essentially the entire job went up and installed the new metal roof on the structure and overlooked the work order where it clearly stated that the OSB throughout the entire roof needed to be removed and new OSB to be installed. The subcontractor is now aware of the situation and will be going back to the house later this week to address this problem. The

homeowner is aware of the situation. Work in progress, while I was gone last week the subcontractors went back to the house and removed the new roof so that they could change out the OSB. This has now been completed and we are ready to do the siding and the deck. We are still waiting for the two French doors to arrive as well. Finish date needs moved to 10/23.

Pridgen - This job can be closed. Budget is good, all photos are in, and the budget matches. Last day worked is 9/22. This job is ready to be closed.

Hall - This job will be getting closing documents signed tomorrow. From the sounds of it we will not be able to close it though because the homeowner wants to discuss some credits to go back to her tomorrow when we get all of the final paperwork signed. LDW is 9/23. This job has been completed and last day worked is the same as before at 9/23. I will be meeting with the homeowner on Friday at 9:15 am to get the closing documents signed.

Hill - This job is still a work in progress since we are redoing the whole job essentially. The doors and the rest of the trim will be installed by the end of this week as well as finishing up the painting throughout the property. The goal is to have the flooring installed early next week if the workers are able to get everything complete. The job is very close to being done. The only thing left to do at the house is to install the cabinetry, paint a few more rooms, and to install the doors. Once that has been completed the job will be done. Please move finish date to 10/16 and progress bill.

Bretz- Had pre-construction meeting with the homeowners this past week and they have started making their selections on a couple of items. There is a good chance that this job will not run super well GP wise because of the fact that they are buying a majority of the materials themselves and will be getting credited back for them. These items include the vanity, doors, door hardware, flooring, faucet hardware, and the light fixture for the bathroom. Job still has not started until the homeowners are able to make all selections. The homeowner told me that they would be taking care of getting all of the materials and speaking with them today they now need me to get them because they do not feel comfortable doing so. I will try to get them by the end of this week and get the job started early next week. Move finish date to 11/6.

Morton - Spoke with the homeowner today and we will be starting this project on Friday of this week with the masonry work. Once this work has been completed on Friday we will be ready to do the siding. The homeowner has made her selection on the siding already so just waiting to have this masonry work completed so that we can move forward with the rest of the exterior work. All of the masonry work has been completed, and we are ready to do the siding. The homeowner has already made selections I am just waiting on the subcontractor to get back from vacation so that he can finish the job. Please progress bill.

Rutowski - All of the cabinets have now been completed. Still waiting for the homeowner to make his selections for the flooring so that I can get it ordered before I leave for out of town. This job is at a standstill until selections can be made. The homeowner made selections on flooring and it is ready to be installed. Subcontractors were supposed to be there early this week so that they could start the install and removal however they were not able to. I am now planning on having them start early next week.

Johnson - This job is currently at a standstill until I can get the supplement approved from insurance so that I can get the insulation crew to go out and remove the insulation so that the homeowners can get the HVAC addressed. Once they have resolved the HVAC issues on their end, I will have the insulation crew go back to the site and reinstall new insulation throughout the crawlspace. This job is now being taken care of by another project manager. All of the insulation and axels have been removed from the crawlspace and we are waiting to have the HVAC completed which is being done by the homeowner.

Trejo - This job is currently at a standstill until a change order can be sent over to the homeowner for the additional work that the homeowner is wanting to do. This includes the full removal of the tile throughout the main floor of the home, the additional painting above the chair rail in the dining room, and also the four additional rooms of flooring that include the laundry room, bathroom, closet, and below the stairs. The homeowners are aware that this will be a fairly large out of pocket expense. Change order has been generated and signed by the homeowner. I will be scheduling with the homeowners to get the work started now.

Welty- Called the homeowners earlier this morning and I am waiting on a call back from them to schedule a pre-construction meeting.

Costs 9/16-9/23

- Snyder $3,000 (electrical) YES
- Cripe $2,300 (misc) YES
- Wolf $3,450 (carpet, LVP, base, and backsplash) YES
- Mill $5,000 (trim material) YES
- Hall $3,500 (mechanicals, drywall, and paint) YES

Costs 9/23-9/30

- Cripe $1,000 (framing)
- Mill $9,800 (rubber cove trim)
- Pridgen $1,400 (warranty)
- Morton $4,500 (siding and masonry work)
- Rutkowski $1,275 (cabinets)
- Johnson $6,000 (insulation R&R)

Snyder - Finish needs to be moved to 9/16/26. Had lots of trouble with the electrician but he was able to get it all fixed. However, they left a couple of drywall spots that need to be fixed. The carpenter is going to the house tomorrow to get them addressed. Once he is done, he said he would let me know so that we can get the closing documents completed. Please change finish date to 9/16. This job can be closed. The last day worked was 9/17.

Wolf -The job has been completed and all closing documents as well as photos have been uploaded. Just waiting on some costs to hit the job so that I can close it. LDW 9/2/26. Job has been completed. This job can be closed. The last day worked was 9/10.

Cripe - Currently waiting on the framing inspection to be done. Once it has been completed, we are ready to do the drywall. The drywallers are ready and we are just waiting on the inspection. The homeowner was able to make selections on flooring, and it has now been ordered. Please change finish date to 10/23. The framing inspection came back and it failed. There was a top plate that did not pass inspection because it was not changed out after the fire. The framers are going to the house tomorrow to have the framing changed out so that we can have it reinspected. Once this has been completed and the inspection passes, we will finally be ready for drywall and to have the attic insulated. Please change finish date to 10/3.

Mill - Work in progress still, over 2,000 LF of trim was brought to the apartment yesterday, and the workers are just doing their thing. I expect the job to be completed anywhere between 6-8 weeks. Work in progress. All of the hallways are done as far as the drywall, paint, and insulation. We are waiting for the rubber trim base to arrive so that we can get the hallways fully

completed. As far as the rooms go, the whole first floor is completed and the subcontractors have moved their way up to the second floor.

Kellermeier – The subcontractor that is doing essentially the entire job just got back from vacation today. I tried to reach out to him but got no response. In hopes of having him be able to do the roof by the end of the week. We are still waiting for the French doors to arrive. Please change finish date to: 10/9. This job had a decent hiccup this week. The subcontractor that is doing essentially the entire job went up and installed the new metal roof on the structure and overlooked the work order where it clearly stated that the OSB throughout the entire roof needed to be removed and new OSB to be installed. The subcontractor is now aware of the situation and will be going back to the house later this week to address this problem. The homeowner is aware of the situation.

Pridgen - This is a warranty job that will be completed by the end of the week. The carpenter was able to remove and replace all of the subfloor as well as install new tile in the bathroom. It has been tiled and they are ready to do the install of the vanity later this week when it arrives. It is supposed to arrive on Thursday so if it arrives on Thursday we will be able to do the install. Please change finish date to 9/18. This job can be closed. Budget is good, all photos are in, and the budget matches. Last day worked is 9/22.

Hall - This job is 99% completed we are just waiting on the transition strips to arrive which were supposed to be delivered on the 14th-15th. I will reach out to Home Depot tomorrow to see if they are still planning on being delivered this week. Once they arrive, the subcontractor is ready to do the install. Please change the finish date to 9/18. This job will be getting closing documents signed tomorrow. From the sounds of it we will not be able to close it though because the homeowner wants to discuss some credits to go back to her tomorrow when we get all of the final paperwork signed. LDW is 9/23.

Hill - This job had a large hiccup this week. The homeowners would like another subcontractor to do the work. Kenny and I met the homeowner at the house yesterday 9/14 and basically told the homeowners that we would have a different subcontractor come out and redo a majority of the work. The new subcontractor and I met at the house today at 3:15 PM and they are planning on starting the project tomorrow morning. The homeowner is aware of this. In hopes of having this job done in the next 2-3 weeks. Please change the finish date to 10/2. This job is still a work in progress since we are redoing the whole job essentially. The doors and the rest of the trim will be installed by the end of this week as well as finishing up the painting throughout the property. The goal is to have the flooring installed early next week if the workers are able to get everything complete.

Bretz- I have pre-construction meeting set up for Thursday at 1:00 PM. Had pre-construction meeting with the homeowners this past week and they have started making their selections on a couple of items. There is a good chance that this job will not run super well GP wise because of the fact that they are buying a majority of the materials themselves and will be getting credited back for them. These items include the vanity, doors, door hardware, flooring, faucet hardware, and the light fixture for the bathroom. Job still has not started until the homeowners are able to make all selections.

Morton - Had a pre-construction meeting last week and was able to get both of the subcontractors that are doing the work set up. Still waiting to get dates from both of them so that I can give the homeowner a start date on the project. Spoke with the homeowner today and we will be starting this project on Friday of this week with the masonry work. Once this work has been completed on Friday we will be ready to do the siding. The homeowner has made her selection on the siding already so just waiting to have this masonry work completed so that we can move forward with the rest of the exterior work.

Rutowski - Had a pre-construction meeting with the homeowner on Friday of last week. I was able to bring the cabinet installer/maker to the job on Monday morning, and he has already started making the cabinets. Next, we are waiting for the homeowner to make a selection on the flooring. Please change finish date to: 10/23. All of the cabinets have now been completed. Still waiting for the homeowner to make his selections for the flooring so that I can get it ordered before I leave for out of town. This job is at a standstill until selections can be made.

Johnson - I have a pre-construction meeting set up for Friday @ 4:00 PM. This job is currently at a standstill until I can get the supplement approved from insurance so that I can get the insulation crew to go out and remove the insulation so that the homeowners can get the HVAC addressed. Once they have resolved the HVAC issues on their end, I will have the insulation crew go back to the site and reinstall new insulation throughout the crawlspace.

Trejo - Just got the job today, I will reach out to the homeowners tomorrow and try to schedule a pre-construction meeting. This job is currently at a standstill until a change order can be sent over to the homeowner for the additional work that the homeowner is wanting to do. This includes the full removal of the tile throughout the main floor of the home, the additional painting above the chair rail in the dining room, and also the four additional rooms of flooring that include the laundry room, bathroom, closet, and below the stairs. The homeowners are aware that this will be a fairly large out of pocket expense.

Costs 9/9/26-9/16/26

- Mill $3,000 (misc materials)
- Hall $1,500 (additional drywall work)

Costs 9/16-9/23

- Snyder $3,000 (electrical)
- Cripe $2,300 (misc)
- Wolf $3,450 (carpet, LVP, base, and backsplash)
- Mill $5,000 (trim material)
- Hall $3,500 (mechanicals, drywall, and paint)

Snyder - We are still left to do the install of the one that can light and to fix the constant power that it is receiving. The electrician is planning on going either today or tomorrow . I told him to just go ASAP so that I can get the job completed. Please change finish date to 9/11. Finish needs to be moved to 9/16/26. Had lots of trouble with the electrician but he was able to get it all fixed. However, they left a couple of drywall spots that need to be fixed. The carpenter is going to the house tomorrow to get them addressed. Once he is done, he said he would let me know so that we can get the closing documents completed. Please change finish date to 9/16.

Wolf - All of the tile work has been completed. The only two punch list items that need to be completed are the install of the toilet as well as the install of the panel that directs and turns on the heat to the floor in the bathroom. Hoping to have both of these items completed by the end of the day tomorrow. Please change finish date to 9/11. The job has been completed and all closing documents as well as photos have been uploaded. Just waiting on some costs to hit the job so that I can close it. LDW 9/2/26.

Humphries - Finish date is yesterday 9/8; I will be going to the homeowners' house this afternoon to get the closing documents completed. LDW 9/8. The job has been completed and

can be closed. All documents have been uploaded.

Cripe - We are now finally done with the framing and insulation and are ready to do the install of the drywall. I am also meeting the homeowner later this afternoon to go to City Carpet so that hopefully she can make her selections on the flooring that she wants. Currently waiting on the framing inspection to be done. Once it has been completed, we are ready to do the drywall. The drywallers are ready and we are just waiting on the inspection. The homeowner was able to make selections on flooring, and it has now been ordered. Please change finish date to 10/23.

Mill - The subcontractors were able to get the work started yesterday and will be chugging along for the next couple of weeks. Work in progress still, over 2,000 LF of trim was brought to the apartment yesterday, and the workers are just doing their thing. I expect the job to be completed anywhere between 6-8 weeks.

Kellermeier – Finish date may have to move; we are still waiting on the custom French doors to arrive that the homeowner requested. The subcontractor that is doing essentially the entire job just got back from vacation today. I tried to reach out to him but got no response. In hopes of having him be able to do the roof by the end of the week. We are still waiting for the French doors to arrive. Please change finish date to: 10/9.

Pridgen - This is a warranty job that will be completed by the end of the week. The carpenter was able to remove and replace all of the subfloor as well as install new tile in the bathroom. It has been tiled and they are ready to do the install of the vanity later this week when it arrives. It is supposed to arrive on Thursday so if it arrives on Thursday we will be able to do the install. Please change finish date to 9/18

Hall - Job will be done by Thursday this week. All that is left is to reinstall the mechanicals as well as the flooring throughout the kitchen. Please final bill on Thursday. This job is 99% completed we are just waiting on the transition strips to arrive which were supposed to be delivered on the 14th-15th. I will reach out to Home Depot tomorrow to see if they are still planning on being delivered this week. Once they arrive, the subcontractor is ready to do the install. Please change the finish date to 9/18.

Hill - The job is still a work in progress; we are now ready for the flooring which should be arriving by the end of the day today. Please progress bill. This job had a large hiccup this week. The homeowners would like another subcontractor to do the work. Kenny and I met the homeowner at the house yesterday 9/14 and basically told the homeowners that we would have a different subcontractor come out and redo a majority of the work. The new subcontractor and I met at the house today at 3:15 PM and they are planning on starting the project tomorrow morning. The homeowner is aware of this. In hopes of having this job done in the next 2-3 weeks. Please change the finish date to 10/2.

Bretz- I have pre-construction meeting set up for Thursday at 1:00 PM

Morton - Will be calling to set up a pre-construction meeting this afternoon. Had a pre-construction meeting last week and was able to get both of the subcontractors that are doing the work set up. Still waiting to get dates from both of them so that I can give the homeowner a start date on the project.

Rutowski - Homeowner reached out and said that he is ready to start work. I will be doing pre-con tomorrow morning. Had a pre-construction meeting with the homeowner on Friday of last week. I was able to bring the cabinet installer/maker to the job on Monday morning, and he has already started making the cabinets. Next, we are waiting for the homeowner to make a selection on the flooring. Please change finish date to: 10/23.

Johnson - I have a pre-construction meeting set up for Friday @ 4:00 PM.

Trejo - Just got the job today, I will reach out to the homeowners tomorrow and try to schedule a pre-construction meeting.


Logan Garton
Project Manager

Hays + Sons

909 Production Road
Fort Wayne, IN 46808

Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right









From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, September 9, 2026 10:27 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>
Subject: Logan production notes 9/9/26

Costs 9/2/26-9/9/26
Hill – $6,000 (plumbing material and labor) YES

Walker $1,850 (labor and material for drywall) YES

Costs 9/9/26-9/16/26

- Mill $3,000 (misc materials)
- Hall $1,500 (additional drywall work)

Snyder - Job is completed, however a subcontractor needs to go to the house tomorrow to fix one of the recessed lights. It somehow was getting constant power but should be an easy fix. I will reach out to the homeowner tomorrow once it has been completed to schedule closing documents. Please move finish date to 9/4.We are still left to do the install of the one can light and to fix the constant power that it is receiving. The electrician is planning on going either today or tomorrow I told him to just go ASAP so that I can get the job completed. Please change finish date to 9/11.

Wolf - Finish date will be fine, subcontractor is confident that the job should be completed by the end of the day today. Once I get confirmation I will reach out to the homeowner to schedule closing documents as well as get the final invoice paid. All of the tile work has been completed. The only two punch list items that need to be completed are the install of the toilet as well as the install of the panel that directs and turns on the heat to the floor in the bathroom. Hoping to have both of these items completed by end of the day tomorrow. Please change finish date to 9/11.

Humphries - Side splash and toe kick have arrived. I have the carpenter on the schedule for 9/8/26 to install the side splash, toe kick, and trim in the closet. Please change finish date to 9/11. Finish date is yesterday 9/8, I will be going to the homeowners house this afternoon to get the closing documents completed. LDW 9/8.

Cripe - All of the mechanicals have now been completed and all inspections have passed. Earlier this week the insulation was completed as well as the framing in the house. Next on the docket will be the drywall throughout the house. We are now finally done with the framing and insulation and are ready to do the install of the drywall. I am also meeting the homeowner later this afternoon to go to City Carpet so that hopefully she can make her selections on the flooring that she wants.

F&C – Permit has now been aquried and we will be starting the job next Tuesday on 9/8/26 and the property managers are aware of the situation. The subcontractors were able to get the work started yesterday and will be chugging along for the next couple of weeks.

Kellermeier – Homeowner signed his change order for the additional French door and the upgrade to the initial patio door. Subcontractor is planning on being able to start next week. Everything has been ordered and the siding and lumber has arrived. Just waiting on the roof and the doors to arrive. Please change finish date to 9/25. Finish date may have to move, we are still waiting on the custom french doors to arrive that the homeowner requested.

Phillips - Job will be completed by the end of the day today. I will reach out to the homeowner and see when we can get the closing documents scheduled for. LDW will be 9/2. Job has been completed and can be closed. LDW 9/2.

Hall - Job is at a standstill currently because of some of the concerns the homeowner has with the utility room. I have schedule a technician to go to the house on 9/8 to detach the mechanicals and the crew will follow behind them to remove drywall and check for mold or anything else. Mechanicals will be reattached on 9/10. Please progress bill. Job will be done by Thursday this week. All that is left is to reinstall the mechanicals as well as the flooring throughout the kitchen. Please final bill on Thursday.

Hill - Work in progress. Homeowner has made selections for a majority of their items. I will buy their material selections today as well as schedule the plumber to come out and detach and install a new shower system. The job is still a work in progress; we are now ready for the flooring which should be arriving by the end of the day today. Please progress bill.

Walker - Job will be completed by tomorrow. I will reach out to the homeowner tomorrow to try and schedule closing documents. Waiting on costs.

Morton - Will be calling to set up a pre-construction meeting this afternoon.

Rutowski - Still waiting on a response from the homeowner to see when we can start work. He has to do foundation work before we can start. Homeowner reached out and said that he is ready to start work. I will be doing pre-con tomorrow morning.

Logan Garton
Project Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808
Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right









From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, September 2, 2026 11:09 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler

<rschinbeckler@haysandsons.com>
Subject: FW: Logan production notes 9/2/26

Costs 9/2/26-9/9/26
Hill – $6,000 (plumbing material and labor)
Walker $1,850 (labor and material for drywall)

Snyder - Job will be completed by the end of the day today. Reaching out to the homeowners at the end of the day today to get closing documents scheduled. Job is completed, however a subcontractor needs to go to the house tomorrow to fix one of the recessed lights. It somehow was getting constant power but should be an easy fix. I will reach out to the homeowner tomorrow once it has been completed to schedule closing documents. Please move finish date to 9/4.

Wolf - Job should be finished by Wednesday of next week. Once that is done I will reach out to the homeowners for closing docs. Please change finish date to 9/4. Finish date will be fine, subcontractor is confident that the job should be completed by the end of the day today. Once I get confirmation I will reach out to the homeowner to schedule closing documents as well as get the final invoice paid.

Reynolds –Gutters were changed out however, they messed up the front run of the gutters. Waiting on a response from them as to when they can get back out to fix it. Once it is completed I will send over to the homeowner for closing docs signature. Please change finish date to 8/28. Closing documents will be signed later this afternoon and the job will be able to close during production tomorrow. LDW 9/1.

Dolby - Waiting on a response from the homeowners as to when we can get the change order form signed. Job can be closed. Credits have hit the job, closing documents have been signed, and closing photos are in DASH. Please close. LDW 8/4.

Humphries - Still waiting on the side splash to arrive from Copper River. Went there earlier this week and was able to get the toe kick. However I am still waiting on the side splash to arrive. Please change finish date to 9/4. Side splash and toe kick have arrived. I have the carpenter on the schedule for 9/8/26 to install the side splash, toe kick, and trim in the closet. Please change finish date to 9/11.

Cripe - HVAC has been completed we are just waiting on the inspection to pass. Once that has been completed we will be ready for the drywall and paint. Jami, please call homeowner. Scott Murphy states that he has released everything to her that he can. All of the mechanicals have now been completed and all inspections have passed. Earlier this week the insulation was completed as well as the framing in the house. Next on the docket will be the drywall throughout the house.

F&C – I will be going to the apartment complex tomorrow to get the permit in hand. Permit has now been aquried and we will be starting the job next Tuesday on 9/8/26 and the property managers are aware of the situation.

Kellermeier – Work in progress. Waiting on materials to arrive; roofing. Homeowner signed his change order for the additional French door and the upgrade to the initial patio door. Subcontractor is planning on being able to start next week. Everything has been ordered and the siding and lumber has arrived. Just waiting on the roof and the doors to arrive. Please change finish date to 9/25.

Phillips - Everything at the house has been completed aside from the trim on the interior of the windows. Spoke with the homeowner yesterday as to if he wants us to complete it or give him the credits back. Please progress bill. Awaiting to see if homeowner wants to take credits. Job will be completed by the end of the day today. I will reach out to the homeowner and see when we can get the closing documents scheduled for. LDW will be 9/2.

Hall - All of the cabinetry, drywall, and paint have been completed. Just waiting on the flooring to arrive and then the job will be completed. Please progress bill. We are only waiting on flooring. Job is at a standstill currently because of some of the concerns the homeowner has with the utility room. I have schedule a technician to go to the house on 9/8 to detach the mechanicals and the crew will follow behind them to remove drywall and check for mold or anything else. Mechanicals will be reattached on 9/10. Please progress bill.

Hill - Job started earlier this week. All of the demolition has been completed as well as some of the insulation and drywall. The cabinetry guy was there today and is going to start making the cabinets shortly. I spoke with the homeowners on the phone yesterday about them making selections for their tub and shower. Will be able to progress bill next week. Please change finish date to 9/18. Work in progress. Homeowner has made selections for a majority of their items. I will buy their material selections today as well as schedule the plumber to come out and detach and install a new shower system.

Walker - Pre-construction meeting is set up for tomorrow at 9:45 AM. Job will be completed by tomorrow. I will reach out to the homeowner tomorrow to try and schedule closing documents.

Rutowski - Talked with the homeowner, he wants to wait a few weeks to start the work. Still waiting on a response from the homeowner to see when we can start work. He has to do foundation work before we can start.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, August 26, 2026 3:36 PM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: FW: Logan production notes 8/26

Costs 8/19-8/26

Hill $5,000 (drywall, paint, trim, etc) – yes

Cripe $9,000 (plumbing and HVAC) – yes

Costs 8/26/26-9/2/26

Cripe $2,500 (plumbing)]

Hall $3,500 (flooring material and plumbing)

Hill $3,000 (flooring material)

Snyder - Will be do closing documents with the homeowner on Friday if the homeowners are available. Everything is completed at the house except for a few pieces of trim that need to be installed. Finish date of 8/21. Job will be completed by the end of the day today. Reaching out to the homeowners at the end of the day today to get closing documents scheduled.

Wolf - Bench tile just arrived and will be delivered to the jobsite later this afternoon. As long as the installers can get to it tomorrow or Friday should be done by the end of the week on 8/21. Job should be finished by Wednesday of next week. Once that is done I will reach out to the homeowners for closing docs. Please change finish date to 9/4.

Procise - This job can be closed.

Reynolds – This job is completed. Just waiting on a response from the homeowner as to when we can do closing documents as well as signing a change order form. Gutters were changed out however, they messed up the front run of the gutters. Waiting on a response from them as to when they can get back out to fix it. Once it is completed I will send over to the homeowner for closing docs signature. Please change finish date to 8/28.

Dolby - This job is completed and signed off. Just waiting on a response from the homeowner as far as if the credits we are giving back are valid. Waiting on a response from the homeowners as to when we can get the change order form signed.

Humphries - Job is 99% completed just waiting on the side splash and the toe kick to come in still. Homeowners do not want to sign the closing documents until these two items have been addressed. Still waiting on the side splash to arrive from Copper River. Went there earlier this week and was able to get the toe kick. However I am still waiting on the side splash to arrive. Please change finish date to 9/4.

Cripe - Met with the homeowner at the house yesterday and they were able to make some selections on a couple more items in the house. We are still waiting on the HVAC to be completed and inspections. HVAC has been completed we are just waiting on the inspection to pass. Once that has been completed we will be ready for the drywall and paint. Jami, please call homeowner. Scott Murphy states that he has released everything to her that he can.

F&C – Will be going to the job site tomorrow morning to get dimensions of everything so that we can get the permit and get the job started. I will be going to the apartment complex tomorrow to get the permit in hand.

Kellermeier – Work in progress. Waiting on materials to arrive; roofing.

Phillips - Work in progress. Everything at the house has been completed aside from the trim on the interior of the windows. Spoke with the homeowner yesterday as to if he wants us to complete it or give him the credits back. Please progress bill. Awaiting to see if homeowner wants to take credits.

Hall - Cabinets have arrived and are ready to be installed. Drywallers and painters are hoping to be completed by the middle of next week. All of the cabinetry, drywall, and paint have been completed. Just waiting on the flooring to arrive and then the job will be completed. Please progress bill. We are only waiting on flooring.

Hill -This job has still not started, we will be starting this job early next week or late this week. Job started earlier this week. All of the demolition has been completed as well as some of the

insulation and drywall. The cabinetry guy was there today and is going to start making the cabinets shortly. I spoke with the homeowners on the phone yesterday about them making selections for their tub and shower. Will be able to progress bill next week. Please change finish date to 9/18.

Walker - Pre-construction meeting is set up for tomorrow at 9:45 AM.

Rutowski - Called homeowner for a pre-construction meeting. Waiting on a call back. Talked with the homeowner, he wants to wait a few weeks to start the work.

Logan Garton
Project Manager

Hays + Sons

909 Production Road
Fort Wayne, IN 46808

Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right









From: Logan Garton <lgarton@haysandsons.com>
Sent: Wednesday, August 19, 2026 11:19 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>
Subject: Re: Logan production notes 8/12

Costs 8/12/26

Cripe $5,500 (electrical code upgrades)

Hill $5,000+ (drywall, paint, trim, etc

Cripe $9,000 (plumbing and HVAC)

Costs 8/19-8/26

Hill $5,000 (drywall, paint, trim, etc)

Cripe $9,000 (plumbing and HVAC)

Snyder - Still planning on being completed by the end of the week this week. Please final bill. Will be do closing documents with the homeowner on Friday if the homeowers are available. Everything is completed at the house except for a few pieces of trim that need to be installed. Finish date of 8/21.

Wolf - Work in progress, finish date of 8/21 should work great. Tile should be in this Thursday or Friday. Bench tile just arrived and will be delivered to the jobsite later this afternoon. As long as the installers can get to it tomorrow or friday should be done by the end of the week on 8/21.

Procise - Finish date needs to be moved to 8/14. Paint touch ups on trim and painter scheduled tomorrow and Friday. This job can be closed.

Reynolds – Closing documents are being signed later this afternoon around 3:00 PM. Waiting on supplement to be routed from Russell to be able to final bill. This job is completed. Just waiting on a response from the homeowner as to when we can do closing documents as well as signing a change order form.

Dolby - Will be good to close job and final bill once the change order has hit the budget. Homeowner is not responding to Logan about signing change order. This job is completed and signed off. Just waiting on a response from the homeowner as far as if the credits we are giving back are valid.

Humphries - Carpenter was not able to finish the job because of the side splash and the toe kick. I will be going to copper river later this afternoon to see what the delay is on these items. LDW is 8/10. Punch list items for toe kick. Job is 99% completed just waiting on the side splash and the toe kick to come in still. Homeowners do not want to sign the closing documents until these two items have been addressed.

Cripe - Electrical has been completed and the inspections have passed we are now onto the HVAC and Plumbing. Logan reaching out to homeowner today about money still owed. Met with the homeowner at the house yesterday and they were able to make some selections on a couple more items in the house. We are still waiting on the HVAC to be completed and inspections.

Kulp - Carpet is being completed today. After this has been completed we will be waiting on the casing to arrive so that we can install it and be done with the job. Please final bill. Job is completed and has been final billed. Job can be closed.

F&C – The Mill – New job. Went with sub yesterday to look at job, but Logan was unaware that the office needed 24 hour notice to be let into apartments. We need to look at the scope, Logan thinks the drywall is way under on the estimate and a supplement will be needed. Will be going to the job site tomorrow morning to get dimensions of everything so that we can get the permit and get the job started.

Kellermeier – Start date has been moved to 8/18/26 because of the rain, the homeowner is aware of this. Work in progress.

Phillips - Start date has been moved to 8/14/26 because of the rain. Work in progress.

Hall - Cabinets are still in the process of being built, homeowner most likely will not be doing tile. They will be sticking with the original estimate of LVP. Cabinets have arrived and are ready to be installed. Drywallers and painters are hoping to be completed by the middle of next week.

Hill - Homeowner was able to make their downpayment I will make work orders and get this job started shortly. This job has still not started, we will be starting this job early next week or late this week.

Rutowski - Called homeowner for a pre-construction meeting. Waiting on a call back.

Logan Garton
Project Manager

Hays + Sons

909 Production Road
Fort Wayne, IN 46808

Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right









From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, August 12, 2026 10:43 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: Logan production notes 8/12

Costs 8/5/26 - 8/12/26

- Cripe $5,500 (electrical code upgrades) NO
- Hill $5,000+ (drywall, paint, trim, etc) NO
- Cripe $9,000 (plumbing and HVAC) NO

Costs 8/12/26

- Cripe $5,500 (electrical code upgrades)
- Hill $5,000+ (drywall, paint, trim, etc)
- Cripe $9,000 (plumbing and HVAC)

Snyder - Pretty much the same update as last week. The carpet just arrived so now early next week we are able to finish up the remaining bedroom, while the crew is out there doing that we are going to be doing the punch list items such as the toilet install, vanities, towel bars, etc. Still planning on being completed by next Friday 8/14/26. Still planning on being completed by the end of the week this week. Please final bill.

Wolf - The whole job is now basically all completed. However, we are going to have to move the finish date out another week or two. The homeowner last minute decided to change the bench tile that is going in the shower and has a 2-week lead time. At the end of this week everything will be completed aside from the bench in the shower itself. Please change finish date to 8/21. Work in progress, finish date of 8/21 should work great. Tile should be in this Thursday or Friday.

Procise - Carpenter is at the house today and the job will be completed by the end of the day today. Finish date needs to be moved to 8/14. Paint touch ups on trim and painter scheduled tomorrow and Friday.

Reynolds – All of the exterior work is now completed and the interior work is taking place. The interior work will be completed by this Saturday as of now. Please change finish date to 8/8.Closing documents are being signed later this afternoon around 3:00 PM. Waiting on supplement to be routed from Russell to be able to final bill.

Dolby - The job is now completed and ready to do closing documents. The homeowner is now going through the estimate to see what they can get credits back for. LDW 8/4.Will be good to close job and final bill once the change order has hit the budget. Homeowner is not responding to Logan about signing change order.

Humphries - The job is 95% complete the contents are going back into the home on this Friday and my carpenter is going to the house next Monday to complete the 3 punch list items. Please change finish date to 8/10. Carpenter was not able to finish the job because of the side splash and the toe kick. I will be going to copper river later this afternoon to see what the delay is on these items. LDW is 8/10. Punch list items for toe kick.

Cripe - The electrical has now been fully done as well as the additional code upgrades. We are currently waiting on the inspection to pass and then we will be to do the plumbing and electrical. Electrical has been completed and the inspections have passed we are now onto the HVAC and Plumbing. Logan reaching out to homeowner today about money still owed.

Hamilton - Job is now completed. LDW was 7/27. Job can be closed once paperwork has been signed. (Scott to get closing docs signed).

Rockey - Job is now complete. LDW is 8/4. Job has been completed. Homeowner and I are going back and forth on the credits that they are requesting.

Kulp - Job should be done by the end of the week this week. All of the painting, trim, and misc is being done today and tomorrow with the hopes of doing the carpet on Friday. Please final bill on Friday.Carpet is being completed today. After this has been completed we will be waiting on the casing to arrive so that we can install it and be done with the job. Please final bill.

F&C – The Mill – New job. Went with sub yesterday to look at job, but Logan was unaware that the office needed 24 hour notice to be let into apartments. We need to look at the scope, Logan thinks the drywall is way under on the estimate and a supplement will be needed.

Kellermeier – No updates on this project. Still have an estimated start date of 8/10. Start date has been moved to 8/18/26 because of the rain, the homeowner is aware of this.

Phillips - No updates on this project. Still have an estimated start date of 8/6. Start date has been moved to 8/14/26 because of the rain.

Hall - Homeowners just made their down payment earlier this week and my cabinet maker has already started making their kitchen cabinets. Our estimator is also making a change order to go from doing tile instead of LVP. Cabinets are still in the process of being built, homeowner most likely will not be doing tile. They will be sticking with the original estimate of LVP.

Hill - No updates just waiting on the homeowner to make their down payment. Homeowner was able to make their downpayment I will make work orders and get this job started shortly.

Logan Garton
Project Manager

Hays + Sons

909 Production Road
Fort Wayne, IN 46808

Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right









From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, August 5, 2026 10:16 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: Logan production notes 8/5

Costs 7/29/26 - 8/5/26

- Reynolds $1,500 (drywall, paint, and carpet) YES
- Dolby $1,000 (carpet install) YES
- Humphries $2,000 (paint and drywall) YES
- Cripe $5,500 (electrical code upgrades) NO
- Kulp $3,000 (carpet material and install) YES
- Hill $5,000+ (drywall, paint, trim, etc) NO

Costs 8/5/26 - 8/12/26

- Cripe $5,500 (electrical code upgrades)
- Hill $5,000+ (drywall, paint, trim, etc)
- Cripe $9,000 (plumbing and HVAC)

Snyder - All of the drywall has been completed as well as all of the flooring. The installer of the carpet messed up one of the rooms and the carpet now is being reordered. The carpet has

about a two week lead time which has already been reordered. As of now we are working on punchlist items and waiting for the remaining carpet to arrive so that we can finish the one bedroom. Finish date will need to be moved to 8/14/26. Pretty much the same update as last week. The carpet just arrived so now early next week we are able to finish up the remaining bedroom, while the crew is out there doing that we are going to be doing the punch list items such as the toilet install, vanities, towel bars, etc. Still planning on being completed by next Friday 8/14/26.

Wolf - Crew is still working to try and get this job completed by the end of the month. Most likely will not happen, all of the floor tile has been completed and now they are working on the wall tile in the shower. Finish date needs to be moved to 8/7/26. The whole job is now basically all completed. However, we are going to have to move the finish date out another week or two. The homeowner last minute decided to change the bench tile that is going in the shower and has a 2-week lead time. At the end of this week everything will be completed aside from the bench in the shower itself. Please change finish date to 8/21.

Procise - Everything at the house has been completed and contents have been scheduled to be delivered at the house. The only thing that we are waiting on is the delivery of the countertop so that we can complete the job. Spoke with the homeowner yesterday and he told me that the estimated delivery date of the countertop is next week 8/5/26. Finish date needs to be moved to 8/5/26. Carpenter is at the house today and the job will be completed by the end of the day today.

Reynolds – Subcontractors are still at the house trying to have it completed by the end of the week. They should be fully complete with the exterior by the end of the day today. After this is complete we are just waiting on the drywall and painting to be completed in the upstairs bedroom. All of the exterior work is now completed and the interior work is taking place. The interior work will be completed by this Saturday as of now. Please change finish date to 8/8.

Dolby - Please progress bill if we have not already, all of the exterior work has now been completed as well as the masonry work. The subcontractors are almost done with the interior repairs such as the drywall and paint. However, the homeowners have still not made selections on their carpet which they told me they would have done yesterday. Please progress bill. The job is now completed and ready to do closing documents. The homeowner is now going through the estimate to see what they can get credits back for. LDW 8/4.

Humphries - Work in progress. The stairlift was removed yesterday and flooring subs are back at the house today to finish up the the master bedroom as well as the stairs. The painters are also at the house today trying to finish the project by this friday. The job is 95% complete the contents are going back into the home on this Friday and my carpenter is going to the house next Monday to complete the 3 punch list items. Please change finish date to 8/10.

Hall - Job has been signed off and final billed. Job will be able to close tomorrow once my last cost hits the job. This job has been completed and all closing documents are in DASH.

Cripe - Electricans are planning on being done by the end of the week. It is taking longer than expected since we had to do a code upgrade with the electrical. Once they are completed we will have it inspected and be ready to do the HVAC and PLM. Please progress bill. The electrical has now been fully done as well as the additional code upgrades. We are currently waiting on the inspection to pass and then we will be to do the plumbing and electrical.

Hamilton - Job will be completed by the end of the day today. After today we will have the closing documents signed. Job is now completed. LDW was 7/27.

Rockey - Job is still on track to be completed by the end of the week. Job is now complete. LDW is 8/4.

Kulp - Homeowners are pushing off the job start again until early next week since the husband is out of town. Next week we will be able to start back up and do the trim, drywall, and paint. Once that is completed, we will be waiting on the wife to make selections for her carpet so that we can get the job completed. Job should be done by the end of the week this week. All of the painting, trim, and misc is being done today and tomorrow with the hopes of doing the carpet on Friday. Please final bill on Friday.

Kellermeier – Job will be starting here shortly in a week and a half. I will be meeting with the homeowner later this afternoon to get the check for the addtional work on the home. No updates on this project. Still have an estimated start date of 8/10.

Phillips - Still waiting on the project to start. It will be starting on Thursday of next week and have an estimated finish date of 8/7/26. No updates on this project. Still have an estimated start date of 8/6.

Hall - Pre-con was this morning. Selections being made. Have not received check from insurance yet. Homeowners just made their down payment earlier this week and my cabinet maker has already started making their kitchen cabinets. Our estimator is also making a change order to go from doing tile instead of LVP.

Hill - Pre-con was yesterday. Have not received check from insurance yet. No updates just waiting on the homeowner to make their down payment.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, July 29, 2026 10:21 AM
To: Logan Garton <lgarton@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: Logan production notes 7/29

Costs 7/22/26 – 7/29/26

- Hamilton $8,000 (roof and flooring materials) YES
- Dolby $5,000 (siding and framing) YES
- Kellermeier $35,000 (exterior work) YES
- Kulp $4,000 (drywall, paint, and trim) YES
- Phillips $7,500 (roofing and siding) YES
- Snyder $7,000 (Flooring and paint) YES
- Procise $1,500 (drywall and electrical) YES
- Reynolds $1,500 (drywall, paint, and carpet) NO
- Hall $3,000 (drywall, paint, and cabinetry) YES
- Cripe $5,000 (electrical) YES
- Rockey $7,000 (siding, framing, and garage door) YES

Costs 7/29/26 - 8/5/26

- Reynolds $1,500 (drywall, paint, and carpet)
- Dolby $1,000 (carpet install)
- Humphries $2,000 (paint and drywall)
- Cripe $5,500 (electrical code upgrades)

- Kulp $3,000 (carpet material and install)
- Hill $5,000+ (drywall, paint, trim, etc)

Snyder - Work in progress still, all of the painting and plumbing has now been completed. In hopes of having all of the flooring done by the end of this week if not early next week. Once that has been completed we will be ready for the punch list items. All of the drywall has been completed as well as all of the flooring. The installer of the carpet messed up one of the rooms and the carpet now is being reordered. The carpet has about a two week lead time which has already been reordered. As of now we are working on punchlist items and waiting for the remaining carpet to arrive so that we can finish the one bedroom. Finish date will need to be moved to 8/14/26.

Wolf - Work in progress. The crew will be at the house the rest of this week and next in hopes to have this job completed by the end of the month. Crew is still working to try and get this job completed by the end of the month. Most likely will not happen, all of the floor tile has been completed and now they are working on the wall tile in the shower. Finish date needs to be moved to 8/7/26.

Procise - The countertop that was being installed on the 21st ended up being damaged and has now been reordered as of Monday this week 7/20/26. Once it comes in we will be able to have the carpenter go back to the job and install the countertop and we will be able to get the closing documents signed. Please change the finish date to 7/31/26. Everything at the house has been completed and contents have been scheduled to be delivered at the house. The only thing that we are waiting on is the delivery of the countertop so that we can complete the job. Spoke with the homeowner yesterday and he told me that the estimated delivery date of the countertop is next week 8/5/26. Finish date needs to be moved to 8/5/26.

Reynolds – Work is still in progress as far as the exterior work. They are hoping to have all of the exterior repairs done by next Tuesday 7/28/26. Once they have been completed there is some small interior repairs that will need to be completed. Please change finish date to 7/31. Subcontractors are still at the house trying to have it completed by the end of the week. They should be fully complete with the exterior by the end of the day today. After this is complete we are just waiting on the drywall and painting to be completed in the upstairs bedroom.

Dolby - Exterior repairs are going to be completed by the end of this week and all of next week we will be doing the interior repairs. Please change the finish date to 7/31/26. Please progress bill on Friday. Please progress bill if we have not already, all of the exterior work has now been completed as well as the masonry work. The subcontractors are almost done with the interior repairs such as the drywall and paint. However, the homeowners have still not made selections on their carpet which they told me they would have done yesterday. Please progress bill.

Humphries - Work in progress. All of the flooring has been completed and now we are ready to do the painting. We are just waiting to hear back from the stair lift company as to when we can do the install of the stairlift. Finish date should work. Work in progress. The stairlift was removed yesterday and flooring subs are back at the house today to finish up the the master bedroom as well as the stairs. The painters are also at the house today trying to finish the project by this friday.

Hall - Job will be finished by the end of the day. I will reach out to the homeowners later this afternoon to get closing documents signed. Please change finish date to 7/22 and final bill. Logan to schedule closing. Job has been signed off and final billed. Job will be able to close tomorrow once my last cost hits the job.

Cripe - Electrical is planning to be done by mid next week and then we will be waiting to get the inspection completed. Once this has been complete we will be able to do the HVAC and PLM. Please change finish date to 8/28. Electricans are planning on being done by the end of the week. It is taking longer than expected since we had to do a code upgrade with the electrical. Once they are completed we will have it inspected and be ready to do the HVAC and PLM. Please progress bill.

Hamilton - The roof is being started today from what my subcontractors told me. Once they are completed, we will be able to do the interior repairs. Still waiting on selections from the homeowners. Job will be completed by the end of the day today. After today we will have the closing documents signed.

Rockey - Job will be completed by 7/30/26. The exterior crew is going to the job on the 29th and will be completed the same day. The garage door company is going to the job the following day to get everything situated with the door. Once they are done we can do closing documents. Job is still on track to be completed by the end of the week.

Kulp - Job started early this week, all of the drywall has been completed and now we are waiting to hearback from the adjuster on the exhaust fan in the bathroom. Work in progress. Homeowners are pushing off the job start again until early next week since the husband is out of town. Next week we will be able to start back up and do the trim, drywall, and paint. Once that is completed, we will be waiting on the wife to make selections for her carpet so that we can get the job completed.

Kellermeier – Job has not yet started but I told the homeowner that we would be starting on the 10th to do the removal of everything and that we would be there for about a week and a half to get all of the repairs completed. Job will be starting here shortly in a week and a half. I will be meeting with the homeowner later this afternoon to get the check for the addtional work on the home.

Phillips - Had pre-con with the homeowner last week and we will be starting the repairs in about two weeks on 8/6/26. Still waiting on the project to start. It will be starting on Thursday of next week and have an estimated finish date of 8/7/26.

Hall - Pre-construction meeting is set up for later this week. Pre-con was this morning. Selections being made. Have not received check from insurance yet.

Hill - Had a pre-construction meeting with the homeowner yesterday 7/28/26 and the homeowner already has tons of things that he wants credits for as well as supplements for. I have already reached out to the adjuster just waiting a response as well as waiting for the homeowners to receive their money from insurance. Pre-con was yesterday. Have not received check from insurance yet.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, July 22, 2026 10:33 AM
To: Kenny Belford <kbelford@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Logan Garton <lgarton@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: Logan production notes 7/22

Costs 7/15/26 - 7/22/26

- Hamilton $8,000 (roof and flooring materials) NO
- Dolby $5,000 (siding and framing) NO
  - Kellermeier $35,000 (exterior work) NO
  - Kulp $4,000 (drywall, paint, and trim) NO
  - Phillips $7,500 (roofing and siding) NO

Costs 7/22/26 – 7/29/26

- Hamilton $8,000 (roof and flooring materials)
- Dolby $5,000 (siding and framing)
- Kellermeier $35,000 (exterior work)
- Kulp $4,000 (drywall, paint, and trim)
- Phillips $7,500 (roofing and siding)
- Snyder $7,000 (Flooring and paint)
- Procise $1,500 (drywall and electrical)
- Reynolds $1,500 (drywall, paint, and carpet)
- Hall $3,000 (drywall, paint, and cabinetry)
- Cripe $5,000 (electrical)
- Rockey $7,000 (siding, framing, and garage door)

Snyder - Work in progress, the shower and flooring are being completed this week as well as the painting, once all of this is done we will be onto the punchlist. Please change finish date to 7/17. This is still a work in progress. Please move finish date to 7/31/26. Painting and flooring is taking way longer than expected. Work in progress still, all of the painting and plumbing has now been completed. In hopes of having all of the flooring done by the end of this week if not early next week. Once that has been completed we will be ready for the punch list items.

Wolf - Still at a standstill until the wall tile arrives, last I talked with the suppliers we were still around another month out. Still at a standstill until the wall tile arrives. Please progress bill. Work in progress. The crew will be at the house the rest of this week and next in hopes to have this job completed by the end of the month.

Procise - Countertops arrived yesterday which I will be picking up either today or tomorrow, I am scheduling with the subcontractor to get the rest of the work completed. Finish date is fine on this job. Carpenter is scheduled for next monday and tuesday to do the closing punchlist next week. Once this has been completed we will be able to do the closing documents. Please change finish date to 7/21. The countertop that was being installed on the 21st ended up being damaged and has now been reordered as of Monday this week 7/20/26. Once it comes in we will be able to have the carpenter go back to the job and install the countertop and we will be able to get the closing documents signed. Please change the finish date to 7/31/26.

Reynolds – Exterior work is still a work in progress, subcontractors said they are in hopes of getting the work completed by mid next week. Once that is completed we will have some small interior repairs that need to get taken care of. The roof and other exterior items like fascia and gutters have been addressed. All that is left at the house to do is the removal and replacement of the siding on the exterior of the home. Please change finish to 7/24. Work is still in progress as far as the exterior work. They are hoping to have all of the exterior repairs done by next Tuesday 7/28/26. Once they have been completed there is some small interior repairs that will need to be completed. Please change finish date to 7/31.

Hamilton - Pricing has been sent over to homeowners I am still waiting on selections and then I can start the job. Should have start date by end of next week. Roof will not be starting until next week, once the roof has been completed we will be able to do the interior repairs. Still waiting

on homeowner to make selections on those items. The roof is being started today from what my subcontractors told me. Once they are completed, we will be able to do the interior repairs. Still waiting on selections from the homeowners.

Dolby - Homeowner gave me the go ahead now to start the project back up. I told him it would be at least 1-2 weeks until my sub can go out there and start doing the remaining exterior repairs. Please change finish date to 7/24. Work in progess still the exterior repairs will be completed next week and once that is completed all that will be left is new carpet in the bedroom as well as the drywall touch ups that need to take place as well. Exterior repairs are going to be completed by the end of this week and all of next week we will be doing the interior repairs. Please change the finish date to 7/31/26. Please progress bill on Friday.

Humphries - All of the contents have now been removed and the flooring installer is being scheduled accordingly. When I spoke with him this morning he was telling me that he would be able to do next Monday the 13th. Please change finish date to 7/31. Finish date on this project should be fine. Work in progress all of the demolition has been completed and now we are just waiting on the install of the flooring to be completed. Work in progress. All of the flooring has been completed and now we are ready to do the painting. We are just waiting to hear back from the stair lift company as to when we can do the install of the stairlift. Finish date should work.

Hall - Work in progress, finish date should be fine on the project as well. Cabinets removal and reset drywall and paint are being done now. Should be done with job by 7/10. Job is not yet completed but should be completed by the end of the day today. Job will be finished by the end of the day. I will reach out to the homeowners later this afternoon to get closing documents signed. Please change finish date to 7/22 and final bill. Logan to schedule closing.

Cripe - Work in progress, cabinet selections are still being held up from the homeowner. Mechanicals still have another 2-3 weeks. Drywall and paint are setup to start in 2 weeks. Flooring is still being decided upon by insured as well. If we have change to flooring possible credit change order will be needed. Roofing and windows to be done when sub gets free. and or getting new sub involved soon. Kenny and Logan called Edis to see about getting quote. Masters is starting the electrical next week as well as the HVAC once that has been completed we will get inspections and then be ready for the plumbing to be completed. Electrical is planning to be done by mid next week and then we will be waiting to get the inspection completed. Once this has been complete we will be able to do the HVAC and PLM. Please change finish date to 8/28.

Hamilton Roof - Pricing has been sent over to homeowners I am still waiting on selections and then I can start the job. Roof will not be starting until next week, once the roof has been completed we will be able to do the interior repairs. Still waiting on homeowner to make selections on those items. Please move finish date to 7/31. The roof is being started today from what my subcontractors told me. Once they are completed, we will be able to do the interior repairs. Still waiting on selections from the homeowners.

Rockey - Job still has not started, exterior sub is ready to rock and roll and waiting for the final estimate on the garage door. Finish date is still fine. Garage door has been ordered and is ready to be installed. The exterior framing and siding crew said they will be done with the exterior next week and then we will be ready for the garage door. Please change finish date to 7/31. Job will be completed by 7/30/26. The exterior crew is going to the job on the 29th and will be completed the same day. The garage door company is going to the job the following day to get everything situated with the door. Once they are done we can do closing documents.

Kulp - Pre-construction meeting is set up for 7/15/26 @ 12:00 PM. Job started early this week, all of the drywall has been completed and now we are waiting to hearback from the adjuster on

the exhaust fan in the bathroom. Work in progress.

Kellermeier – Talked with the homeowner yesterday, said that he has received the check and I will be picking it up this week once the estimator has completed his revisions to do some additional work at the house. Russell is aware and will have change order scope written by end of day 7/9 Logan to pick up check for down payment Friday 7/10. Homeowner was able to give me the down payment check earlier this week and now I am waiting to hear back from him to see if he would like us to do the additional repairs to his home. Job has not yet started but I told the homeowner that we would be starting on the 10th to do the removal of everything and that we would be there for about a week and a half to get all of the repairs completed.

Phillips - pre-construction meeting is set up for 7/16/26 @ 9:00 AM. Had pre-con with the homeowner last week and we will be starting the repairs in about two weeks on 8/6/26.

Logan Garton
Project Manager

Hays + Sons

909 Production Road
Fort Wayne, IN 46808

Office: (260) 471-9110
Cell: (260) 443-6541
lgarton@haysandsons.com

haysandsons.com
We do restoration right







