Outlook

RE: SCOTT RICHARDSON PRODUCTION NOTES 10/7/26

From Kenny Belford <kbelford@haysandsons.com>
Date Wed 10/7/2026 9:15 AM
To Jami Hillock <jhillock@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Scott Richardson <srichardson@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>

- REICHARD: At a standstill until homeowner finishes the drywall.

Krystel Kuhns Warranty **- Scott stopped into city carpet to talk to scott wheeler, did not get a call back. Kenny to send email 10/7/26**

HAMILTON – Framing and plumbing rough ins started this morning. Please change finish date to 9/4. Drywaller is supposed to give a start date. Scott calling him today. Drywall this week. Scott going today. Drywall is done. Scott to get paint colors and get painting started. Painters are there this week. Supplement to come for bedroom ceiling, closet ceiling and wall. Painting is complete. Waiting on stain match and flooring selections. Please change finish date to 10/9. Russell, any update on the supplement?

Waiting on flooring selections. Scott to call Hamilton 10/7 to ask about the floor selections. Russell and or Ryan please get with scott on supplemental estimate and form to sign.

SPITZNAGEL – Budget has been posted. Framing and demo to start this week. Subs couldn't start this week, but they are starting on Monday. Demo, rough in framing, plumbing started on Monday. Russell, where is the signed change order? Work has started. Framing is complete. Working on electrical and plumbing. Russell, any update on change order? Framing is done. Working on electrical and plumbing. Awaiting signed change order.

Drywall is ready to start 10/9 or 10/12, plumbing and electrical are finished. Russell please get with Scott to get change order written.

PALLARES – INSURANCE – New job. Scott to call today to schedule pre-con. Scott to try and figure out why windows are leaking. Carpet guy to meet with homeowner to pick out flooring. Please change finish date to 6/26. Flooring selection complete. Flooring is ordered. Awaiting the outside to be finished to start on the outside. Scott going over tomorrow afternoon to start on the outside. Please change finish date to 7/17. Still waiting. On hold until exterior work is complete. Still on hold for exterior work. Waiting on supplement approval. Please change finish date to 7/31. Russell where is the supplement. Has it been sent to insured to sign? Waiting on exterior job to be completed

before we can start on the interior repairs. Supplement approved and signed. Still waiting on exterior repairs to be completed before we can proceed with the interior. Insulation and drywall will start after framing inspection passes. Framing passed. Insulated earlier this week. Drywall to start Friday or Monday. Please change finish date to 8/28. Drywall in progress. Painters start tomorrow. Please change finish date to 9/11. Flooring will start next week. Homeowner made selections and it has been ordered. Please change finish date to 9/25. Flooring starts this week. Flooring is complete. Trim to be scheduled. Trim is complete. This is complete. LDW 9/22. Please final bill. Scott to get closing docs signed.

Waiting on window to come in, will be 2 weeks for window to arrive. Job is not done. Finish date will be 10/30

SHEPARD – new job. Scott to call to set up pre-con today. Pre-con was complete Friday. Scott sent budgets to them yesterday. Awaiting selections. Still waiting on selections and sub timelines. Scott to have budget in by 6/19. Scott met the plumber over there yesterday and Scott got the quote. Code upgrade supplement to come. Framing yesterday. Turned in quotes for electrician and plumber. Waiting on supplement approval. Russell where are we at with supplemental approval? Need to get it signed by insured. This needs to happen before we can continue with work. Still waiting on supplement approval. Russell, update needed on supplement, please. Job on hold until this is figured out. Plumbing and electrical rough ins to start mid to late next week. Plumbing started this morning. Electrical to follow next week. Plumbing inspection passed. Electrical inspection called in. Waiting on that to pass. Please change finish date to 9/11. Drywall is in progress this week. Flooring next week. Please progress bill. Drywall is done. Flooring starts Saturday if the homeowners allow the installers in. Plumbers tomorrow for finish plumbing. ELE Friday. Flooring is complete. Trim to be scheduled for next week. Job will be complete this week. Trim being done today. Plumbers finished yesterday. Final ELE passed yesterday. Plumbing inspection called in yesterday. Friday the electrician will go back and hang a light and job will be complete. Please final bill.

Scott to get with Russell to finalize change orders. Kenny has setup meeting with scott and Russell to get this completed. Waiting for final costs to come in as well.

PALLARES – SELF PAY – New job. Scott to call today and schedule pre-con. Scott meeting mason out there Friday at 8 a.m. Scott to reach out to mason today to get exact start date because he was told he would start today. Demo to start on brick tomorrow after lunch to assess for any potential damages. Russell working on supplemental scope for rotten framing. Not sure if this will be covered. Job on hold until coverage is known. Demo completed. Awaiting approval of supplement. Please change finish date to 7/17. Russell, has supplement been approved? Please change finish date to 7/31. Brick work

to begin next week. Weather permitting. Work in progress. Demo is in progress. Demo and reframing to be done this week and close up house and put sheathing on front of the house. Waiting on framing inspection to pass. Brick to start next week. Please change finish date to 8/28. Brick to start tomorrow, weather permitting. Brick to start Monday. Please change finish date to 9/11. Brick is complete. Trying to find a window that matches. Waiting on window selection and to order. Please change finish date to 9/25. Scott to find out window selection after Pella went out to give quote and then get it ordered. Scott will call Gabby from Pella today. Homeowner picked out window. Scott meeting with homeowner on Friday to get written approval for window. Please change finish date to 10/16 due to ordering window. Waiting on window to come in.

Still waiting on window to come, another 3-4 weeks. This job is done LDW 9/22 not the other job that was previously closed. Scott working on final costs. Po writing. Final Bill this job please.

IMEL - Scott meeting them this Saturday with flooring guy. Lake property, so they only come up on the weekend. Homeowner changed date for precon to 7/1. Pre-con was Saturday. Hoping to start framing this week. Framing and subfloor in progress this week. Supplement needed for drywall due to not being able to find vinyl coated drywall for mobile home. Please change finish date to 8/28. Job at a standstill until supplement is completed. Russell, update on this? Demo in progress. Drywall to start Friday. Please change finish date to 9/4. Painting was complete on Monday. Scott to get in touch with flooring guy to see when carpet can be installed. Flooring was completed yesterday. Finish plumbing and trim work will be done this week. Flooring complete. Trim to be bought today to be installed along with paint touchups. Trim needs put up in bathroom by ceiling. Painters went Monday to do touchups. Please final bill. Please final bill. LDW 10/2. Kenny to send closing docs. Please close budget does match.

STRUKAMP – Demo started yesterday. Please change finish date to 11/27. Demo is still in progress. Scott met with Pella yesterday for window selections. Demo still in progress should be done by end of week. Framing and electrical to begin soon. Homeowner still making some selections. Working on permit, and temp power to be set next week. Demo complete. Waiting on estimate for windows. Waiting on blueprints from Russell for room addition. Russell, any word on this? Temp power to be in this week. Russell, 2nd request, we still need an update on the blueprints. Job is at a standstill until we get those. Scott meeting Joe at home on Friday to get trusses ordered. Trusses ordered and will be here in 3-4 weeks. Still waiting on trusses to come in. Framing and concrete to start next week. Trusses are supposed to be in the end of this week. Footers are being dug out the beginning of next week. Part of the garage will be demoed and the garage floor will be poured when the footers are being poured. Trusses are being delivered today. Starting demo, framing, and concrete on Monday. Demo started yesterday and tore off the garage. Re-poured the footers. Next week we will pour concrete for garage and part of the driveway and start framing. Concrete poured on Monday. Apron, sidewalk, and footers are poured along with garage floor. Framing started yesterday and will continue today. Hope to start trusses on Monday. Tearing off shingles today.

Exterior framing is done. Trusses are up. Sheeting and felt paper down to keep leaks out. Interior walls need removed and re-framed. Power washing and seal painting to start today 10/7, cabinet meeting scheduled for 10/8 to get layout and selections done. Hvac and plumbing to start 10/12.

HERITAGE PARK – Working on permit. When obtained job will start.

DIRIG – New job. Scott to call homeowner today. Pre-con was Friday. Scott to find another roofer because his roofer is on vacation. Russell to go look at roof for pictures for Scott Murphy. Roofer stated that there was hail damage to the roof. Supplement to come. Waiting on possible supplement approval. Russell, has this been submitted to Scott Murphy? Awaiting shingle selection.
Please change finish date to 10/.30
Roofing to start in next 2 weeks, shingle selection has been made. Shingles ordered.

FERRIER – New job. She does not have voicemail set up as Scott tried to call homeowner. Will set up pre-con. Scott texted homeowner and no response. Pre-con complete. Work starts this coming Monday. Please change finish date to 10/9.

Work started 10/6 drywall and painting left to complete. Flooring to happen next week. Please change finish date to 10/23

FUTCH- Precon was completed with company cam. Work to start 10/12 or 10/13 Contents were packed out 10/7. Scott waiting on down payment as well. Jami please call to get down payment.

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Jami Hillock <jhillock@haysandsons.com>
Sent: Friday, October 2, 2026 10:00 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Scott Richardson <srichardson@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 9/23/26

done

Jami Hillock
AR Specialist

Hays + Sons
800 East Thompson Road
Indianapolis, IN 46227
jhillock@haysandsons.com

Office: 317-452-8226
Fax: 317-452-8217

haysandsons.com

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, September 30, 2026 8:56 AM
To: Kenny Belford <kbelford@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Ryan Russell <rrussell@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Scott Richardson <srichardson@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: SCOTT RICHARDSON PRODUCTION NOTES 9/23/26

Projected costs for 9/16/26-9/25/26:
Pallares $5420 – flooring – yes
Hamilton - $2100 – paint - yes
Shepard - $2620 – flooring - yes
Spitznagel - $5k – basement work – yes

Projected costs for 9/23-9/30:

TBD

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ??? Contents and demo still in progress. Everything is still frozen. Temp power being installed on 2/4 demo still in progress hoping to have done by 2/9. Pictures to be sent to jami as soon as done with demo. demo still in progress. demo still in progress should be done this week. Demo complete except for garage. took progress photos today , you can invoice insurance company for a draw. scheduled walk through with framer next week. Demo complete will meet framer this week to order materials. Scott is meeting framer Tuesday at 2:00 p.m. to order trusses. Scott was supposed to meet the framer yesterday, but it got cancelled. Meeting today to order trusses. Trusses ordered and should be in next week. Cannot get power to home. Scott is calling Bobby today. Trusses to be delivered this week. Electrical problem solved. Electrician going today to pass inspection to hook up power. Trusses still aren't here. Joe to call and see where they are. Still waiting on trusses. They will be here the week of the 20th. Trusses to still come in on the 20th. Job is on hold until the trusses come in. Trusses came in. Joe Zehr is scheduled on the 30th to start the trusses. Please change finish date to 6/5. Starting the trusses tomorrow or Friday. Trusses are up. Sheeting is up. They are currently roofing. Roof should be completed today, 5/13/26. Currently ordering windows and doors. Awaiting homeowner selection on windows and she might want to move some windows. Roof is complete. Getting prices on windows. Once the homeowner gets interior walls moved – doing this on his own, we will get him a price for putting windows and doors in different places. Please change finish date to 7/31. Still waiting on homeowners to finish moving interior walls and rebuilding interior walls. Waiting on window and door costs. Scott to get a price on the furnace this morning. Window quotes received. Meeting Pella today to get third quote. Windows will be ordered on Friday. Soffit and fascia starting Friday. Working on HVAC, soffit, and fascia. Windows ordered. Joe is supposed to give price for re-framing. We will start framing next week. Once that is done, we can start with plumbing and rough electrical. Windows are on schedule for July 1st . job on hold until windows are in. Windows are in. Scheduled to be delivered next Tuesday. Joe is going to meet them to be delivered. After windows are framed in, Scott to move to electrical and plumbing. Scott going there today to pick up equipment. Windows are being installed today along with soffit, fascia. Homeowner picked out brick. Should start siding this week too. Contractor is setting windows Thursday, and Friday. Siding to start after windows are in Soffit and Fascia to be done at same time. Electrical to begin after siding and windows. Siding did not come in last week. Still waiting on 3 windows. Joe Zehr is going to frame in the windows that are missing so Scott can continue with mechanicals. Windows are supposed to be in on the 31st. Please change finish date to 9/25 as the homeowner is painting on his own. Electrical will start next week. Siding is in progress. Electrical and plumbing rough ins this week. Scott picking up tubs and showers today. Insulation to start next week. Windows come in on the 31st and Joe will go up to install windows and finish siding. Windows are at the job site. Electrical rough ins are 90% done. Plumbing rough ins should be done tomorrow. Insulation on site. Waiting on Joe to return Scott's call to install windows. Homeowners are supposed to buy the drywall and paint due to credits. Homeowner states he cannot afford to buy drywall, so we may be at a standstill until they get the drywall issue figured out. Joe will have the exterior finished next week. Garage door will go in next week. Insulation will be done this week. Joe is there today to finish up the majority of the exterior today. Plumbing rough-ins are being finished up. Still waiting on the homeowners to pay their balance and the homeowner to purchase the drywall and finish the drywall themselves. Joe went up there last week, but didn't finish the exterior. He is on vacation this week but will go back. Waiting on homeowner to do their own drywall. Pretty much at a standstill due to homeowner. Homeowners are frustrated with Joe's work. Scott spoke with Joe and he agreed with bad work and is going to fix it. Homeowner states that the adjuster paid Hays directly for drywall and paint ($70k for drywall and paint). Kenny/Russell to figure out

what is going on. Please change finish date to 10/9. Scott spoke to Joe and everything is finished up on the exterior. Interior will be ready for drywall at the end of this week. The homeowner is doing their own drywall, so we will be at a standstill until they complete the drywall. At a standstill until homeowner finishes the drywall. Please change finish date to 10/30.

Krystel Kuhns Warranty The HVAC has been repaired, The cabinet company has been contacted, waiting for their return call. I've met with the homeowner and will get the remaining items scheduled within the week. Scott having door and toilet fixed today. Scott to reach out to countertop guys. Scott to reach out to flooring guy. Scott calling the flooring guy and cabinet guy to make sure they have contacted the homeowner to get the issue resolved. Scott calling homeowner to see if Scott Wheeler has addressed her floor issue. Countertops are fixed. Costs to come, about $250. Our part is complete. Scott Wheeler to take care of the flooring issue. Scott to reach out to Scott Wheeler today to see if he took care of the flooring issue. Scott never heard back from Scott Wheeler. Scott to call homeowner today to see if Scott fixed her issue. Please change finish date to 6/5. Scott Wheeler still has not completed his portion of the warranty. Scott called Wheeler and he stated he has tried to call the homeowner with no luck of getting ahold of her. Homeowner denies that Scott Wheeler has even tried calling. Scott to reach out to Wheeler again today. Please change finish date to 6/26. Scott cannot get a hold of Scott Wheeler, he will not answer his calls. Kenny, please call Scott Wheeler to see if he has taken care of this issue. Kenny to reach out to Scott Wheeler again. Kenny, what do you want to do here since no one can get a hold of Scott Wheeler? Kenny, can we close this? Kenny, any word from Scott Wheeler? Kenny, did you call her after she called in on Friday? Kenny, any update?

HAMILTON – Framing and plumbing rough ins started this morning. Please change finish date to 9/4. Drywaller is supposed to give a start date. Scott calling him today. Drywall this week. Scott going today. Drywall is done. Scott to get paint colors and get painting started. Painters are there this week. Supplement to come for bedroom ceiling, closet ceiling and wall. Painting is complete. Waiting on stain match and flooring selections. Please change finish date to 10/9. Russell, any update on the supplement? Waiting on flooring selections. Waiting on signed supplement.

SPITZNAGEL – Budget has been posted. Framing and demo to start this week. Subs couldn't start this week, but they are starting on Monday. Demo, rough in framing, plumbing started on Monday. Russell, where is the signed change order? Work has started. Framing is complete. Working on electrical and plumbing. Russell, any update on change order? Framing is done. Working on electrical and plumbing. Awaiting signed change order.

PALLARES – INSURANCE – New job. Scott to call today to schedule pre-con. Scott to try and figure out why windows are leaking. Carpet guy to meet with homeowner to pick out flooring. Please change finish date to 6/26. Flooring selection complete. Flooring is ordered. Awaiting the outside to be finished to start on the outside. Scott going over tomorrow afternoon to start on the outside. Please change finish date to 7/17. Still waiting. On hold until exterior work is complete. Still on hold for exterior work. Waiting on supplement approval. Please change finish date to 7/31. Russell where is the supplement. Has it been sent to insured to sign? Waiting on exterior job to be completed before we can start on the interior repairs. Supplement approved and signed. Still

waiting on exterior repairs to be completed before we can proceed with the interior. Insulation and drywall will start after framing inspection passes. Framing passed. Insulated earlier this week. Drywall to start Friday or Monday. Please change finish date to 8/28. Drywall in progress. Painters start tomorrow. Please change finish date to 9/11. Flooring will start next week. Homeowner made selections and it has been ordered. Please change finish date to 9/25. Flooring starts this week. Flooring is complete. Trim to be scheduled. Trim is complete. This is complete. LDW 9/22. Please final bill. Scott to get closing docs signed. Scott to get closing docs signed. LDW 9/22.

SHEPARD – new job. Scott to call to set up pre-con today. Pre-con was complete Friday. Scott sent budgets to them yesterday. Awaiting selections. Still waiting on selections and sub timelines. Scott to have budget in by 6/19. Scott met the plumber over there yesterday and Scott got the quote. Code upgrade supplement to come. Framing yesterday. Turned in quotes for electrician and plumber. Waiting on supplement approval. Russell where are we at with supplemental approval? Need to get it signed by insured. This needs to happen before we can continue with work. Still waiting on supplement approval. Russell, update needed on supplement, please. Job on hold until this is figured out. Plumbing and electrical rough ins to start mid to late next week. Plumbing started this morning. Electrical to follow next week. Plumbing inspection passed. Electrical inspection called in. Waiting on that to pass. Please change finish date to 9/11. Drywall is in progress this week. Flooring next week. Please progress bill. Drywall is done. Flooring starts Saturday if the homeowners allow the installers in. Plumbers tomorrow for finish plumbing. ELE Friday. Flooring is complete. Trim to be scheduled for next week. Job will be complete this week. Trim being done today. Plumbers finished yesterday. Final ELE passed yesterday. Plumbing inspection called in yesterday. Friday the electrician will go back and hang a light and job will be complete. Please final bill. LDW 9/29. Please final bill. Scott to get closing docs signed.

PALLARES – SELF PAY – New job. Scott to call today and schedule pre-con. Scott meeting mason out there Friday at 8 a.m. Scott to reach out to mason today to get exact start date because he was told he would start today. Demo to start on brick tomorrow after lunch to assess for any potential damages. Russell working on supplemental scope for rotten framing. Not sure if this will be covered. Job on hold until coverage is known. Demo completed. Awaiting approval of supplement. Please change finish date to 7/17. Russell, has supplement been approved? Please change finish date to 7/31. Brick work to begin next week. Weather permitting. Work in progress. Demo is in progress. Demo and reframing to be done this week and close up house and put sheathing on front of the house. Waiting on framing inspection to pass. Brick to start next week. Please change finish date to 8/28. Brick to start tomorrow, weather permitting. Brick to start Monday. Please change finish date to 9/11. Brick is complete. Trying to find a window that matches. Waiting on window selection and to order. Please change finish date to 9/25. Scott to find out window selection after Pella went out to give quote and then get it ordered. Scott will call Gabby from Pella today. Homeowner picked out window. Scott meeting with homeowner on Friday to get written approval for window. Please change finish date to 10/16 due to ordering window.

Waiting on window to come in. Still waiting on window to come, another 3-4 weeks. Please progress bill.

IMEL - Scott meeting them this Saturday with flooring guy. Lake property, so they only come up on the weekend. Homeowner changed date for precon to 7/1. Pre-con was Saturday. Hoping to start framing this week. Framing and subfloor in progress this week. Supplement needed for drywall due to not being able to find vinyl coated drywall for mobile home. Please change finish date to 8/28. Job at a standstill until supplement is completed. Russell, update on this? Demo in progress. Drywall to start Friday. Please change finish date to 9/4. Painting was complete on Monday. Scott to get in touch with flooring guy to see when carpet can be installed. Flooring was completed yesterday. Finish plumbing and trim work will be done this week. Flooring complete. Trim to be bought today to be installed along with paint touchups. Trim needs put up in bathroom by ceiling. Painters went Monday to do touchups. Please final bill. Please final bill. LDW 10/2.

STRUKAMP – Demo started yesterday. Please change finish date to 11/27. Demo is still in progress. Scott met with Pella yesterday for window selections. Demo still in progress should be done by end of week. Framing and electrical to begin soon. Homeowner still making some selections. Working on permit, and temp power to be set next week. Demo complete. Waiting on estimate for windows. Waiting on blueprints from Russell for room addition. Russell, any word on this? Temp power to be in this week. Russell, 2nd request, we still need an update on the blueprints. Job is at a standstill until we get those. Scott meeting Joe at home on Friday to get trusses ordered. Trusses ordered and will be here in 3-4 weeks. Still waiting on trusses to come in. Framing and concrete to start next week. Trusses are supposed to be in the end of this week. Footers are being dug out the beginning of next week. Part of the garage will be demoed and the garage floor will be poured when the footers are being poured. Trusses are being delivered today. Starting demo, framing, and concrete on Monday. Demo started yesterday and tore off the garage. Re-poured the footers. Next week we will pour concrete for garage and part of the driveway and start framing. Concrete poured on Monday. Apron, sidewalk, and footers are poured along with garage floor. Framing started yesterday and will continue today. Hope to start trusses on Monday. Tearing off shingles today. Exterior framing is done. Trusses are up. Sheeting and felt paper down to keep leaks out. Interior walls need removed and re-framed. Russell, we need the change order completed ASAP. Homeowners are getting inpatient.

HERITAGE PARK – New job.

DIRIG – New job. Scott to call homeowner today. Pre-con was Friday. Scott to find another roofer because his roofer is on vacation. Russell to go look at roof for pictures for Scott Murphy. Roofer stated that there was hail damage to the roof. Supplement to

come. Waiting on possible supplement approval. Russell, has this been submitted to Scott Murphy? Russell, any update on the change order being signed? Please change finish date to 10/16. Awaiting shingle selection.

FERRIER – New job. She does not have voicemail set up as Scott tried to call homeowner. Will set up pre-con. Scott texted homeowner and no response. Pre-con complete. Work starts this coming Monday. Please change finish date to 10/9.

Projected costs for 6/24-7/1:
Strukamp - $13k – demo – yes
Rhode - $3k – flooring and trim – yes

Projected costs for 7/1-7/8:
Strukamp - $27k – framing

ZECHIEL:
The 3 doors are being returned & ordered tomorrow that were shipped wrong, and yes we will get a discount due to their mistake. Keaton is there finishing up trim and carpentry this week. We will both need to return to blow in insulation in the attic & connect the bathroom fan to the roof vent in the next 2 weeks. The electricians will return next week 1/19 to finalize their portion. Once this is completed, we can get the final inspection done. Please move finish date to 1/30. Work in progress, the trim is being finished this week, the doors are on order. The blown in insulation is scheduled for next week Doors will not be in until march 1st. The carpenter has finished most if not all punch items and trim (aside from the doors and their respective casing). The blown in insulation was completed Monday. The final clean is scheduled for later this week or early next week. I will have the carpenter return for the remaining punch items which include painting the breezeway trim, window jambs & casing, installing door stops & bathroom light bulb. He will also return any material left in the garage next Wednesday or Thursday. All material has been cleared out of the garage & all punch list work is completed. The 3 basement doors are coming in on the 19th & I am working with Pella for a defective window part on the breezeway. The final clean is scheduled for this Friday. I can schedule closing for the 20th since we will only be waiting for 2 small punch items after the doors are installed. Window to arrive 4/3. I will install that same day, who is doing the installation. Where is window coming in from? Still waiting on the window to come in. Scott spoke to lady from Pella and it should be in on the 3rd. Window has arrived. Keaton to install. Please change LDW to 4/17/26. Window went in yesterday, but homeowner states that there is an electrical issue in the basement. Please change finish date to 4/24. Scott to schedule closing. Scott is going to call and see if we can send closing docs to them since they are an hour away. Awaiting PO to be closed out for Pella Window and adjust budget. Then can close. PO cleared. Budget clear. Kenny, are you going up to get finish photos? Kenny to get finish photos. Finish photos still needed. Scott spoke to her and she will not be back until July. Scott will call the second week of July if he has not heard from her. Still waiting on homeowner to get home in middle of July.

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ??? Contents and demo still in progress. Everything is still frozen. Temp power being installed on 2/4 demo still in progress hoping to have done by 2/9. Pictures to be sent to jami as soon as done with demo. demo still in progress. demo still in progress should be done this week. Demo complete except for garage. took progress photos today , you can invoice insurance company for a draw. scheduled walk through with framer next week. Demo complete will meet framer this week to order materials. Scott is meeting framer Tuesday at 2:00 p.m. to order trusses. Scott was supposed to meet the framer yesterday, but it got cancelled. Meeting today to order trusses. Trusses ordered and should be in next week. Cannot get power to home. Scott is calling Bobby today. Trusses to be delivered this week. Electrical problem solved. Electrician going today to pass inspection to hook up power. Trusses still aren't here. Joe to call and see where they are. Still waiting on trusses. They will be here the week of the 20th. Trusses to still come in on the 20th. Job is on hold until the trusses come in. Trusses came in. Joe Zehr is scheduled on the 30th to start the trusses. Please change finish date to 6/5. Starting the trusses tomorrow or Friday. Trusses are up. Sheeting is up. They are currently roofing. Roof should be completed today, 5/13/26. Currently ordering windows and doors. Awaiting homeowner selection on windows and she might want to move some windows. Roof is complete. Getting prices on windows. Once the homeowner gets interior walls moved – doing this on his own, we will get him a price for putting windows and doors in different places. Please change finish date to 7/31. Still waiting on homeowners to finish moving interior walls and rebuilding interior walls. Waiting on window and door costs. Scott to get a price on the furnace this morning. Window quotes received. Meeting Pella today to get third quote. Windows will be ordered on Friday. Soffit and fascia starting Friday. Working on HVAC, soffit, and fascia. Windows ordered. Joe is supposed to give price for re-framing. We will start framing next week. Once that is done, we can start with plumbing and rough electrical. Windows are on schedule for July 1st . job on hold until windows are in. Windows are in. Scheduled to be delivered next Tuesday. Joe is going to meet them to be delivered. After windows are framed in, Scott to move to electrical and plumbing. Scott going there today to pick up equipment. Windows are being installed today along with soffit, fascia. Homeowner picked out brick. Should start siding this week too.

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather. Window went in today, 1/28/26. Roof and siding to be done when weather allows. Hoping to start on Thursday of next week if weather holds out. Insured is made aware that we are working with mother nature. start roof on Monday 2-16. Siding to start after roof. Change finish date to 3/6 Russell please get with Scott on possible supplement for sq footage of roof? Roof was replaced this week will schedule siding soon weather permitting. Should be next week. Talked to homeowner on Monday and explained weather did not permit work to start on Tuesday but will this week Thursday should be done in 3 days deck to be fixed right after then job can close. . Exterior siding there is a supplement coming on this jobbut wont approve until work is done Russell can we try and get some movement on approval of this supplement. Deck repair complete, interior window trim installed. Waiting on siding to come in, should be next week. Please change finish date to 3/27. Please progress bill. Siding to come in on 3/18. Will schedule once it arrives. Siding to come in today to Javets. Scott to check and make sure it comes in. Will install once it's warmed up. Siding starts today. Please change finish date to 4/3. Siding complete. Waiting on 2 dryer vents and gutters. Please change finish date to 4/17. Deck needs power washed and painted. Window needs painted in bathroom upstairs. Exterior to hopefully be done today. Waiting on weather to break to they can power wash the deck. Please change finish date to 4/25. Supplement to come for the siding at the end of the job. Deck to be painted when it doesn't rain. Please change finish date to 5/8. Keaton to paint next week. Scott text the homeowner just now to see what day worked for her. Awaiting response. Scott was reaching out to homeowner and was waiting on response. She needs to send what

type of trim she wants in the bathroom. She has been reaching out to her adjuster, Joe Glenn, to see where additional funds are and she cannot reach him. There is recoverable depreciation of $7,661.73. Also a supplement to come for siding. Waiting on paint color for trim. Supplement to come for siding. Please change finish date to 5/27. Credit change order to be completed today with Scott and Russell. Russell, where is the credit change order? We need this done to final bill. Still waiting on credit change order. Homeowner is disputing the credit that we have given her. Final change order given to insured. Waiting on her signature. Russell to send unsigned change order so that it can be billed. Once signed budget to be revised and can close. Russell, have you gotten the change order back yet?

- DILLS- Precon set for 1/23 Tracy getting selections for building cabinets and countertop selections. Scott has flooring selection. Work in progress still working through selections. Just getting started, still in selection process. May need to supplement for cabinet painting. Russell please get with scott and make sure we are aware of any possible change. cabinets being built, Scott working on paint match for cabinets. Please change LDW to 3/13. Cabinets being built. Looking for their flooring to match their current flooring. talked to homeowner at the beginning of the week , hade woor scheduled to start on Wednesday of this week, homeowner requested that we wait until window and door selection is made. Scott is cureninly working on that . still trying to find flooring. Cabinets are at our shop waiting for Scott to paint them. Customer requested wall not be built until window and door selection is made . Scott working on the selections. Still awaiting homeowner selections. Scott is going to try and paint the cabinets next week. Please change finish date to 4/17. Homeowner still working on window selections and wall built. Scott to paint cabinets. Scott called homeowner to see if she found window selections. He has not heard back from her. Scott to still paint cabinets. Scott to still paint cabinets. Scott made homeowner aware. Still waiting on homeowner selections for a couple of things. Cabinets being painted now. Will be installed on Monday. Please change finish date to 5/22/26. Cabinets were installed on Monday. Plumbing hooked up yesterday. Waiting on homeowner to pick out a window. Job is at a standstill until homeowner picks out the window she wants. Scott meeting the homeowner on Saturday with the floor guy. Keaton to start framing on 5/1. Keaton to start building wall on Monday. Floor selection made. Drywallers to finish drywall on Friday. Flooring is purchased. Flooring install to be scheduled next week. Please progress bill. Drywall was finished this week. Flooring to start this week. Scott to reach out to Bobby to determine an exact day. Flooring complete. Drywall complete. Keaton to go Tuesday and Wednesday to install trim. Barn door will be in on the 28th. Scott to schedule painters for next week. Please progress bill. Trim complete. Painters will go on Monday morning. Interior painting in progress. Should be finished today. If painting complete, Scott to do final walkthrough to see if they are satisfied with the pre-painted barn door since the white color is a little off. Interior window is the only thing left to complete. Scott working on getting contractor out on Saturday 6/20 or Monday 6/ 22 . Please change finish date to 6/22. Painters to go this Friday and then job will be complete, per her request. Please change finish date to 6/26. Homeowner was unavailable yesterday. Scott to call her and see if they can do closing tomorrow morning.

HENDRIX – Job is starting Friday. Drywall, paneling, and trim this week. Please change finish date to 5/8 due to Scott having to order flooring. Supplement to come for flooring – Scott gave Russell all info for flooring yesterday for supplement. Russell, please advise on supplement approval. Hard surface flooring complete. Trim carpenters to finish Friday. Painting next week. Please change finish date to 5/22. Painters are there today. Flooring guy will meet with them the first of the week for carpet selection. Still waiting on carpet selections. Homeowners were not available to meet for carpet selections earlier this week. Please change finish date to 6/5. Carpet to be scheduled for Friday or Saturday. Punch list to be completed after carpet. Russell, where is the supplement for the carpet? Carpet being installed today. Please change finish date to 6/12. Scott did walkthrough yesterday. Punch list items to be completed this Friday.

Supplement to come for carpet. Russell, reached out on 6/8 to see if there was any progress of approval. Russell, to find out why supplement has not been signed. Scott has punch list items to complete. Please change finish date to 6/30 Scott to fix budget issues soon. Scott to buy closet doors today. Job will be done Monday. Please change finish date to 6/29. Job complete. Per homeowner, they cannot do closing this week because they have company. Please final bill. LDW 6/29. Closing docs printed and given to Scott for closing.

GILLIAM – Started Saturday. Plumbing and ELE are done. Drywall started yesterday and is in progress. Drywall is in progress. Painters back on Thursday. Paint selections have been made. Homeowner working on cabinet selections. Homeowner to pick out cabinets and flooring. Painting in progress. Homeowner still working on cabinet selections and flooring. Working on cabinet selections still. She does not want box store. Hartz and Kennedy to meet with homeowner to see if they can work out a plan with the homeowner. Please change finish date to 6/12. Painting is complete. Scott will try and get carpet installed next week. Hartson Kennedy to bid cabinets. Scott gave Russell the quotes for cabinets yesterday and they were sent to adjuster for approval. Most of the painting is complete. Flooring is in the warehouse at the shop. Still awaiting adjuster approval on cabinets. Adjuster is aware that the approval is holding up progress on the job. She is going to pick out the color of the cabinets. Please change finish date to 7/3. Supplement approved and signed. Will need contract changed, and budget changed. Need approval to move forward with cabinets before we can move forward with job. If cabinets, are approved we have selections made just need to order. Homeowner wants a different style of cabinet door. Scott will see if the doors cost more and will have to do a homeowner change order if so. Scott to reach out to homeowner to see if she wants to pay out of pocket for the upgraded cabinet doors or pick another style. Job is on hold until the decision on cabinets is made.

Krystel Kuhns Warranty The HVAC has been repaired, The cabinet company has been contacted, waiting for their return call. I've met with the homeowner and will get the remaining items scheduled within the week. Scott having door and toilet fixed today. Scott to reach out to countertop guys. Scott to reach out to flooring guy. Scott calling the flooring guy and cabinet guy to make sure they have contacted the homeowner to get the issue resolved. Scott calling homeowner to see if Scott Wheeler has addressed her floor issue. Countertops are fixed. Costs to come, about $250. Our part is complete. Scott Wheeler to take care of the flooring issue. Scott to reach out to Scott Wheeler today to see if he took care of the flooring issue. Scott never heard back from Scott Wheeler. Scott to call homeowner today to see if Scott fixed her issue. Please change finish date to 6/5. Scott Wheeler still has not completed his portion of the warranty. Scott called Wheeler and he stated he has tried to call the homeowner with no luck of getting ahold of her. Homeowner denies that Scott Wheeler has even tried calling. Scott to reach out to Wheeler again today. Please change finish date to 6/26. Scott cannot get a hold of Scott Wheeler, he will not answer his calls. Kenny, please call Scott Wheeler to see if he has taken care of this issue. Kenny, did you ever hear back from Scott Wheeler?

FRELIN – Pre-con today at 12:30. Budget to be put in by Scott. Trying to find flooring that matches the budget or attempt to get a supplement from insurance because her current flooring is no longer made. Tracy picked up cabinets to redo the faces. Scott to pick up cabinets today. Homeowner picked out flooring, but she went over budget, so that will be a homeowner supplement. Cabinets pick up and are onsite. Flooring getting picked up today. Homeowner still has not made her down payment. Job started today. Flooring to be picked up today. Please change finish date to 6/19. Please progress bill. Painting is all that is left to do. Please change finish date to 6/19. Scott getting painter is keeping job from closing. Scott given a new painter contact 6/17 will be trying to get them in there

asap. Change finish date to 6/28. Painter never showed up, so Scott is meeting with him tomorrow morning. Please change finish date to 7/3. Painting next week. Please change finish date to 7/10. Please progress bill. ***There is $11,143.63 in RD****

BALKEMA – New job. Scott dropped off shingle samples. Awaiting homeowner selections and down payment. Waiting for weather for roofers to install. Shingles get delivered today. Scott to go out to job and the roofers will hopefully start today. Small interior ceiling and paint repairs once roof is complete. Roof is complete. Painting to occur the week after next due to painter being on vacation. Homeowner is aware of schedule. Job will be complete after painting. Please progress bill. Waiting to paint the bedroom ceiling until painters are back from vacation. Please change finish date to 6/12. Job complete. LDW 6/2. Please final bill. Scott to schedule closing. Costs to come. Scott cleaning budget 6/17 if zeroed out we can close. Scott to clean up budget and then we can close. Costs to come, then Scott will fix budget.

HOCHSTETLER – New job – Scott to call and schedule pre-con today. Pre-con today at 11 a.m. Going this Friday to start job. Reinstall trim on Friday. Flooring guy to meet with him tomorrow or Friday to pick out flooring. Not on Scott's production sheet, please check. Flooring selections complete. Trim has been re-installed. MIT guys are going today to move contents out of basement so we can lay flooring. Please change finish date to 6/26. Carpet to be installed Friday and Saturday, then paint next week. Is the goal. Contents to be moved back in tomorrow. Painting left to do. Carpet complete. Please change finish date to 7/3. Flooring is complete. Contents got moved back. Painters are scheduled for Tuesday. Please change finish date to 7/10.

CRIPE – New job – Scott to call and schedule pre-con today. Pre-con complete. Insulation and drywall to start next week. Scott to confirm schedule with crew. Insulation and drywall. Drywall in progress. Drywall complete. Trim installed. Paneling will be finished today. Please progress bill. Paint to start tomorrow.6/18 should be done 6/22. Final punch list next week. Please change finish date to 6/26. Painting in progress. Should be done this week. Doors need hung and toilet needs installed. Please change finish date to 7/10.

LAMLE – New Job – Scott to call and schedule pre-con today. Pre-con complete. Insulation and drywall to start next week. Scott to confirm schedule with crew. Close to Cripe job, so they will run in unison. Materials delivered yesterday. Homeowner doesn't want anyone working while they are not home. Insulation and drywall to start today. Drywall in progress. Drywall and trim complete. Paint selections complete. Please progress bill. Paint and flooring to begin next week 6/22 if contents are moved by insureds. Finish date should be ok at this time. Came back from vacation on 6/22. Homeowner was supposed to call Scott when contents were moved. Scott to call homeowner to see if contents were moved so we can do flooring. Please change finish

date to 7/10. Painters finished yesterday. Flooring will start early next week. Homeowner wanted different flooring, so the flooring guy is meeting them tomorrow. Flooring to start next week. Finish date is ok.

PLEUS – Scott to call today to set up pre-con. Supplement to come for carpet clean, paint, and drywall in family room ceiling that was missed in original estimate. Drywall complete. Siding to start next Tuesday, depending on weather. Russell, do you have supplement for paint and drywall complete yet? Russell working on supplement for drywall and metal siding costs. Painting of siding and ceiling are only items left to complete. Scott working on getting painter on job next week. 6/22-6/26. Russell, any word on supplement? Change order to be completed today. Scott to get it signed. Ceiling needs painted and exterior siding will be painted when the temps drop, weather permitting.

PALLARES – INSURANCE – New job. Scott to call today to schedule pre-con. Scott to try and figure out why windows are leaking. Carpet guy to meet with homeowner to pick out flooring. Please change finish date to 6/26. Flooring selection complete. Flooring is ordered. Awaiting the outside to be finished to start on the outside. Scott going over tomorrow afternoon to start on the outside. Please change finish date to 7/17. Still waiting. On hold until exterior work is complete. Still on hold for exterior work. Waiting on supplement approval. Please change finish date to 7/31.

SHEPARD – new job. Scott to call to set up pre-con today. Pre-con was complete Friday. Scott sent budgets to them yesterday. Awaiting selections. Still waiting on selections and sub timelines. Scott to have budget in by 6/19. Scott met the plumber over there yesterday and Scott got the quote. Code upgrade supplement to come. Framing yesterday. Turned in quotes for electrician and plumber. Waiting on supplement approval.

ROHDE – Scott to call today to set up pre-con. Scott met with homeowner Monday. Homeowner wants to start on 6/15. This job is not showing up on Scott's sheet for him either. Please check. Job to start on 6/22, per homeowner request. Work in progress. Flooring and trim in progress. Flooring complete. Installing trim today. Painting next week. Please change finish date to 7/17.

PALLARES – SELF PAY – New job. Scott to call today and schedule pre-con. Scott meeting mason out there Friday at 8 a.m. Scott to reach out to mason today to get exact start date because he was told he would start today. Demo to start on brick tomorrow after lunch to assess for any potential damages. Russell working on supplemental scope for rotten framing. Not sure if this will be covered. Job on hold until coverage is known. Demo completed. Awaiting approval of supplement. Please change finish date to 7/17. Russell, has supplement been approved? Please change finish date to 7/31.

NEATE- new job scott to setup precon 6/17-6/18. Pre-con Saturday between 9/10. Scott completed pre-con. Drywall repair and painting next week.

GRISWOLD- new job scott to setup precon 6/17-6/18. Pre-con was yesterday. Small job that Scott is looking for shutters for the homeowner. Homeowner approved shutters. Job to start next week.

IMEL - Scott meeting them this Saturday with flooring guy. Lake property, so they only come up on the weekend.

STRUKAMP – Demo started yesterday. Please change finish date to 11/27. Demo is still in progress. Scott met with Pella yesterday for window selections.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, June 10, 2026 8:54 AM
To: Kenny Belford <kbelford@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Scott Richardson <srichardson@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: SCOTT RICHARDSON PRODUCTION NOTES 6/10/26

Projected costs 6/3-6/10:
Pallares - $1k – brickwork - yes
Lamle - $1k – cabinets and plumbing - yes
Frelin - $2k – flooring and plumbing – yes

Projected costs 6/10-6/17:
TBD.

ZECHIEL:
The 3 doors are being returned & ordered tomorrow that were shipped wrong, and yes we will get a discount due to their mistake. Keaton is there finishing up trim and carpentry this week. We will both need to return to blow in insulation in the attic & connect the bathroom fan to the roof vent in the next 2 weeks. The electricians will return next week 1/19 to finalize their portion. Once this is completed, we can get the final inspection done. Please move finish date to 1/30. Work in progress, the trim is being finished this week, the doors are on order. The blown in insulation is scheduled for next week Doors will not be in until march 1st. The carpenter has finished most if not all punch items and trim (aside from the doors and their respective casing). The blown in insulation was completed Monday. The final clean is scheduled for later this week or early next week. I will have the carpenter return for the remaining punch items which include painting the breezeway trim, window jambs & casing, installing door stops & bathroom light bulb. He will also return any material left in the garage next Wednesday or Thursday. All material has been cleared out of the garage & all punch list work is completed. The 3 basement doors are coming in on the 19th & I am working with Pella for a defective window part on the breezeway. The final clean is scheduled for this Friday. I can schedule closing for the 20th since we will only be waiting for 2 small punch items after the doors are installed. Window to

arrive 4/3. I will install that same day, who is doing the installation. Where is window coming in from? Still waiting on the window to come in. Scott spoke to lady from Pella and it should be in on the 3rd. Window has arrived. Keaton to install. Please change LDW to 4/17/26. Window went in yesterday, but homeowner states that there is an electrical issue in the basement. Please change finish date to 4/24. Scott to schedule closing. Scott is going to call and see if we can send closing docs to them since they are an hour away. Awaiting PO to be closed out for Pella Window and adjust budget. Then can close. PO cleared. Budget clear. Kenny, are you going up to get finish photos? Kenny to get finish photos. Finish photos still needed. Scott spoke to her and she will not be back until July. Scott will call the second week of July if he has not heard from her. Still waiting on homeowner to get home in July.

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ??? Contents and demo still in progress. Everything is still frozen. Temp power being installed on 2/4 demo still in progress hoping to have done by 2/9. Pictures to be sent to jami as soon as done with demo. demo still in progress. demo still in progress should be done this week. Demo complete except for garage. took progress photos today , you can invoice insurance company for a draw. scheduled walk through with framer next week. Demo complete will meet framer this week to order materials. Scott is meeting framer Tuesday at 2:00 p.m. to order trusses. Scott was supposed to meet the framer yesterday, but it got cancelled. Meeting today to order trusses. Trusses ordered and should be in next week. Cannot get power to home. Scott is calling Bobby today. Trusses to be delivered this week. Electrical problem solved. Electrician going today to pass inspection to hook up power. Trusses still aren't here. Joe to call and see where they are. Still waiting on trusses. They will be here the week of the 20th. Trusses to still come in on the 20th. Job is on hold until the trusses come in. Trusses came in. Joe Zehr is scheduled on the 30th to start the trusses. Please change finish date to 6/5. Starting the trusses tomorrow or Friday. Trusses are up. Sheeting is up. They are currently roofing. Roof should be completed today, 5/13/26. Currently ordering windows and doors. Awaiting homeowner selection on windows and she might want to move some windows. Roof is complete. Getting prices on windows. Once the homeowner gets interior walls moved – doing this on his own, we will get him a price for putting windows and doors in different places. Please change finish date to 7/31. Still waiting on homeowners to finish moving interior walls and rebuilding interior walls. Waiting on window and door costs. Scott to get a price on the furnace this morning. Window quotes received. Meeting Pella today to get third quote. Windows will be ordered on Friday. Soffit and fascia starting Friday. Working on HVAC, soffit, and fascia. Windows ordered. Joe is supposed to give price for re-framing. We will start framing next week. Once that is done, we can start with plumbing and rough electrical.

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather. Window went in today, 1/28/26. Roof and siding to be done when weather allows. Hoping to start on Thursday of next week if weather holds out. Insured is made aware that we are working with mother nature. start roof on Monday 2-16. Siding to start after roof. Change finish date to 3/6 Russell please get with Scott on possible supplement for sq footage of roof? Roof was replaced this week will schedule siding soon weather permitting. Should be next week. Talked to homeowner on Monday and explained weather did not permit work to start on Tuesday but will this week Thursday should be done in 3 days deck to be fixed right after then job can close. . Exterior siding there is a supplement coming on this jobbut wont approve until work is done Russell can we try and get some movement on approval of this supplement. Deck repair complete, interior window trim installed. Waiting on siding to come in, should be next week. Please change finish date to 3/27. Please progress bill. Siding to come in on 3/18. Will schedule once it arrives. Siding to come in today to Javets. Scott to check and make sure it comes in. Will install once it's warmed up. Siding starts today. Please change finish date to

4/3. Siding complete. Waiting on 2 dryer vents and gutters. Please change finish date to 4/17. Deck needs power washed and painted. Window needs painted in bathroom upstairs. Exterior to hopefully be done today. Waiting on weather to break to they can power wash the deck. Please change finish date to 4/25. Supplement to come for the siding at the end of the job. Deck to be painted when it doesn't rain. Please change finish date to 5/8. Keaton to paint next week. Scott text the homeowner just now to see what day worked for her. Awaiting response. Scott was reaching out to homeowner and was waiting on response. She needs to send what type of trim she wants in the bathroom. She has been reaching out to her adjuster, Joe Glenn, to see where additional funds are and she cannot reach him. There is recoverable depreciation of $7,661.73. Also a supplement to come for siding. Waiting on paint color for trim. Supplement to come for siding. Please change finish date to 5/27. Credit change order to be completed today with Scott and Russell. Russell, where is the credit change order? We need this done to final bill. Still waiting on credit change order. Homeowner is disputing the credit that we have given her. Russell to call and tell her that is all the credits she is getting.

- RUMSCHLAG- Just preconed starting cleaning Monday scott to fix budget to actual costs Budget corrected. Cleaning this week. Insulation removal today. Painting and fire cleaning to continue next week. Work in progress. Painters on site 2/4 to start sealing work, framing is completed. Fire cleaning still in progress. Insulation is out, insulation to be completed next week, electric next week to be onsite. After next week should be ready for progress billing. exterior siding this Thursday. Progress bill, please. Russell, please get with the adjuster on the supplement that has been sent in. Supplement approved for all. Painters starting today. Please progress bill. Demo work complete for supplement that was approved, painters still on sight through next week. Supplement needed for siding materials Russell please get with scott to get this done. Painters this week, drywall repairs next week. Paneling and trim will be done next week as well. Going Friday to install paneling, do drywall repairs, and start floor. Flooring to be finished this week. Painters will be close to finished this week with touchups left to do. Carpet clean to follow and install water heater. Please change finish date to 3/27. Electrician is down there today. Painters to be back on Friday. Carpet clean to be scheduled for next week. Water heater is installed. Please change finish date to 4/3. Final clean today. Carpet clean tomorrow. Please change finish date to 5/9 due to exterior work needing done. Final clean completed Friday. Exterior to be painted when the weather breaks. Please final bill. Interior walkthrough to be done with homeowner on Saturday morning between 9:30-10 for interior. Siding to be painted when weather breaks. Scott meeting homeowner Saturday morning. He will sign closing docs with a punch list form. Homeowner does not have final funds yet. Scott closed with the homeowner. Costs to come yet. Still awaiting costs. Painting of the exterior to be completed yet. Awaiting paint color from homeowner to do exterior painting. Scott texted homeowner to get paint color. Paint color received. Painters are on vacation this week. Scott to schedule painting for next week. Please change finish date to 6/12. Exterior painting to be done Thursday, 6/11. If painters are available, depending on weather, painting will be done tomorrow.

- DILLS- Precon set for 1/23 Tracy getting selections for building cabinets and countertop selections. Scott has flooring selection. Work in progress still working through selections. Just getting started, still in selection process. May need to supplement for cabinet painting. Russell please get with scott and make sure we are aware of any possible change. cabinets being built, Scott working on paint match for cabinets. Please change LDW to 3/13. Cabinets being built. Looking for their flooring to match their current flooring. talked to homeowner at the beginning of the week , hade woor scheduled to start on Wednesday of this week, homeowner requested that we wait until window and door selection is made. Scott is cureninly working on that . still trying to find flooring. Cabinets are at our shop waiting for Scott to paint them. Customer requested wall not be built until window and door selection is made . Scott working on the selections. Still awaiting homeowner selections. Scott is going to try and paint the cabinets next week. Please change finish date to 4/17. Homeowner still working on

window selections and wall built. Scott to paint cabinets. Scott called homeowner to see if she found window selections. He has not heard back from her. Scott to still paint cabinets. Scott to still paint cabinets. Scott made homeowner aware. Still waiting on homeowner selections for a couple of things. Cabinets being painted now. Will be installed on Monday. Please change finish date to 5/22/26. Cabinets were installed on Monday. Plumbing hooked up yesterday. Waiting on homeowner to pick out a window. Job is at a standstill until homeowner picks out the window she wants. Scott meeting the homeowner on Saturday with the floor guy. Keaton to start framing on 5/1. Keaton to start building wall on Monday. Floor selection made. Drywallers to finish drywall on Friday. Flooring is purchased. Flooring install to be scheduled next week. Please progress bill. Drywall was finished this week. Flooring to start this week. Scott to reach out to Bobby to determine an exact day. Flooring complete. Drywall complete. Keaton to go Tuesday and Wednesday to install trim. Barn door will be in on the 28th. Scott to schedule painters for next week. Please progress bill. Trim complete. Painters will go on Monday morning. Interior painting in progress. Should be finished today. If painting complete, Scott to do final walkthrough to see if they are satisfied with the pre-painted barn door since the white color is a little off.

QUACKENBUSH – Scott just received job. Scott calling today to set up pre-con. Pre-con was on Monday. Homeowner does not want us to start until the first week of April because she wants to be home while we are doing the job. Still waiting to start for the first week of April due to homeowner wanting to be home. Starting job Monday. Please change finish date to 4/17. Work in progress. Painters in next week. Will progress bill next week. Tile is up. Grout tomorrow. Skim to be done. Paneling and chair rail is up. Please progress bill. Painters were there yesterday and today. Please change finish date to 5/1. Painters to finish tomorrow. Flooring and finish plumbing next week. Please change finish date to 5/8. Sinks, faucets, curtain rods, blinds. Awaiting towel bars to come in and paint touch-ups to be completed. Please change finish date to 5/29. Job will be completed tomorrow. Please final bill. Costs to come on job. LDW 5/21/26. Painters showed up and homeowner had more painting touchups to do than originally stated. Painters will be back from vacation next week. Painters are there today. Should be done today. Then, we will await costs and then close. Russell, Scott states you guys did a change order last week. Please advise. Scott has change order to get signed. Scott was going to close because he thought they were done on Friday. Punch list items to be complete before she will sign closing docs. Please change finish date to 6/19/26.

HENDRIX – Job is starting Friday. Drywall, paneling, and trim this week. Please change finish date to 5/8 due to Scott having to order flooring. Supplement to come for flooring – Scott gave Russell all info for flooring yesterday for supplement. Russell, please advise on supplement approval. Hard surface flooring complete. Trim carpenters to finish Friday. Painting next week. Please change finish date to 5/22. Painters are there today. Flooring guy will meet with them the first of the week for carpet selection. Still waiting on carpet selections. Homeowners were not available to meet for carpet selections earlier this week. Please change finish date to 6/5. Carpet to be scheduled for Friday or Saturday. Punch list to be completed after carpet. Russell, where is the supplement for the carpet? Carpet being installed today. Please change finish date to 6/12. Scott did walkthrough yesterday. Punch list items to be completed this Friday. Supplement to come for carpet. Russell, reached out on 6/8 to see if there was any progress of approval.

GILLIAM – Started Saturday. Plumbing and ELE are done. Drywall started yesterday and is in progress. Drywall is in progress. Painters back on Thursday. Paint selections have been made. Homeowner working on cabinet selections. Homeowner to pick out cabinets and flooring. Painting in progress. Homeowner still working on cabinet selections and flooring. Working on cabinet selections still. She does not want box store. Hartz and Kennedy to meet with homeowner to see if they can work out a plan with the homeowner. Please change finish date to 6/12. Painting is complete. Scott will try and get carpet installed next week. Hartson Kennedy to bid cabinets. Scott gave Russell the quotes for cabinets yesterday and they were sent to adjuster for approval. Most of the painting is complete. Flooring is in the warehouse at the shop. Still awaiting adjuster approval on cabinets. Adjuster is aware that the approval is holding up progress on the job. She is going to pick out the color of the cabinets. Please change finish date to 7/3.

VERFAILLIE- New job. Scott to schedule preconstruction meeting. 3/26 Scott to meet homeowner for pre-con this afternoon. POS was delivered yesterday. Boxes and packing material dropped off. Pack out will be the 10th. Pack out complete. Subfloor to start next week followed by drywall repairs, paint, and then flooring. Subfloor to be started on Monday. Subfloor complete. Cabinets are installed. Countertop and plumbing were set and hooked up yesterday. Working on demo of the rest of the floor. Start flooring next week. Scott to set up a time to do a walkthrough with her because she has some questions. Scott to text homeowner to see what works for her. Please change finish date to 5/22. Pack in tomorrow. Scott to meet with homeowner regarding credits due to homeowner did her own painting and bought her own flooring from Costco. LDW 5/20/26. Scott to text homeowner today to schedule meeting to go over credits for painting and purchased flooring. Job complete. Credit change order to be signed at closing and then routed. After routed, we can final bill. Russell, we need the supplement ASAP. Waiting on adjuster approval. Scott has the credit change order. We need to get this through ASAP so we do not run out of lien rights. LDW was 5/20.

Krystel Kuhns Warranty The HVAC has been repaired, The cabinet company has been contacted, waiting for their return call. I've met with the homeowner and will get the remaining items scheduled within the week. Scott having door and toilet fixed today. Scott to reach out to countertop guys. Scott to reach out to flooring guy. Scott calling the flooring guy and cabinet guy to make sure they have contacted the homeowner to get the issue resolved. Scott calling homeowner to see if Scott Wheeler has addressed her floor issue. Countertops are fixed. Costs to come, about $250. Our part is complete. Scott Wheeler to take care of the flooring issue. Scott to reach out to Scott Wheeler today to see if he took care of the flooring issue. Scott never heard back from Scott Wheeler. Scott to call homeowner today to see if Scott fixed her issue. Please change finish date to 6/5. Scott Wheeler still has not completed his portion of the warranty. Scott called Wheeler and he stated he has tried to call the homeowner with no luck of getting ahold of her. Homeowner denies that Scott Wheeler has even tried calling. Scott to reach out to Wheeler again today. Please change finish date to 6/26.

FRELIN – Pre-con today at 12:30. Budget to be put in by Scott. Trying to find flooring that matches the budget or attempt to get a supplement from insurance because her current flooring is no longer made. Tracy picked up cabinets to redo the faces. Scott to pick up cabinets today. Homeowner picked out flooring, but she went over budget, so that will be a homeowner supplement. Cabinets pick up and are onsite. Flooring getting picked up

today. Homeowner still has not made her down payment. Job started today. Flooring to be picked up today. Please change finish date to 6/19. Please progress bill. Painting is all that is left to do. Please change finish date to 6/19.

BALKEMA – New job. Scott dropped off shingle samples. Awaiting homeowner selections and down payment. Waiting for weather for roofers to install. Shingles get delivered today. Scott to go out to job and the roofers will hopefully start today. Small interior ceiling and paint repairs once roof is complete. Roof is complete. Painting to occur the week after next due to painter being on vacation. Homeowner is aware of schedule. Job will be complete after painting. Please progress bill. Waiting to paint the bedroom ceiling until painters are back from vacation. Please change finish date to 6/12. Job complete. LDW 6/2. Please final bill. Scott to schedule closing. Costs to come. Still awaiting costs, then budget will be cleaned up and we can close.

HOCHSTETLER – New job – Scott to call and schedule pre-con today. Pre-con today at 11 a.m. Going this Friday to start job. Reinstall trim on Friday. Flooring guy to meet with him tomorrow or Friday to pick out flooring. Not on Scott's production sheet, please check. Flooring selections complete. Trim has been re-installed. MIT guys are going today to move contents out of basement so we can lay flooring. Please change finish date to 6/26.

CRIPE – New job – Scott to call and schedule pre-con today. Pre-con complete. Insulation and drywall to start next week. Scott to confirm schedule with crew. Insulation and drywall. Drywall in progress. Drywall complete. Trim installed. Paneling will be finished today. Please progress bill.

LAMLE – New Job – Scott to call and schedule pre-con today. Pre-con complete. Insulation and drywall to start next week. Scott to confirm schedule with crew. Close to Cripe job, so they will run in unison. Materials delivered yesterday. Homeowner doesn't want anyone working while they are not home. Insulation and drywall to start today. Drywall in progress. Drywall and trim complete. Paint selections complete. Please progress bill.

PLEUS – Scott to call today to set up pre-con. Supplement to come for carpet clean, paint, and drywall in family room ceiling that was missed in original estimate. Drywall complete. Siding to start next Tuesday, depending on weather. Russell, do you have supplement for paint and drywall complete yet?

PALLARES – INSURANCE – New job. Scott to call today to schedule pre-con. Scott to try and figure out why windows are leaking. Carpet guy to meet with homeowner to pick out flooring. Please change finish date to 6/26. Flooring selection complete. Flooring is

ordered. Awaiting the outside to be finished to start on the outside. Scott going over tomorrow afternoon to start on the outside. Please change finish date to 7/17.

SHEPARD – new job. Scott to call to set up pre-con today. Pre-con was complete Friday. Scott sent budgets to them yesterday. Awaiting selections.

ROHDE – Scott to call today to set up pre-con. Scott met with homeowner Monday. Homeowner wants to start on 6/15. This job is not showing up on Scott's sheet for him either. Please check. Job to start on 6/15, per homeowner request.

PALLARES – SELF PAY – New job. Scott to call today and schedule pre-con. Scott meeting mason out there Friday at 8 a.m. Scott to reach out to mason today to get exact start date because he was told he would start today. Demo to start on brick tomorrow after lunch to assess for any potential damages.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, March 11, 2026 9:31 AM
To: Kenny Belford <kbelford@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Subject: FW: SCOTT RICHARDSON PRODUCTION NOTES 3/11/26

Anticipated jobs costs for 3/4/26:

- Ballenger - $2500 – yes

Anticipated job costs for 3/11/26:

- River's Edge - $2k
- Rumschlag – $2k
- River's Edge #2 - $4k
- Ballenger - $1k

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ??? Contents and demo still in progress. Everything is still frozen. Temp power being installed on 2/4 demo still in progress hoping to have done by 2/9. Pictures to be sent to jami as soon as done with demo. demo still in progress. demo still in progress should be done this week. Demo complete except for garage. took progress photos today , you

can invoice insurance company for a draw. scheduled walk through with framer next week. Demo complete will meet framer this week to order materials. Scott is meeting framer Tuesday at 2:00 p.m. to order trusses. Scott was supposed to meet the framer yesterday, but it got cancelled. Meeting today to order trusses.

- STEELE- Still waiting on weather to change to allow for install, Scott to have all materials purchased by 1/27 Pending weather still – steel roof. All materials are ordered. Still waiting on weather to get this work done. possibly will do roof next week. Roof being repaired Friday of this week. Talked to homeowner and she is going to look for paint match colors for interior walls and get back with me tomorrow. Job complete. Closing docs signed. Photos uploaded. Awaiting costs to close in Acu. LDW is 3/3. Please final bill. Scott to pay out some costs before closing.

- BROOKS: Job on hold until feb 9th. Homeowner leaving town and cant work until they are there. Change finish date 2/20 Same as the week before. Still on vacation. Scott has trim and punch list scheduled next week. Carpet cleaning to be done next week. Job will be done after end of next week. carpet clean this Friday, job will be completed, will set up closing for next week. Rhnea to get closing docs. Credit change order is to be done after all work is completed and walkthrough done with Scott. Anticipate a $3500 credit back to homeowner. preclosing Thursday morning to go over credits. Set up closing for last week , homeowner called and said there was a death in the family , will reach out next week possibly and set up a time to close, just giving respects to the family, so this might be a minute. Talked to homeowner today and will be meeting them on Saturday at 10 a.m. for pre-closing and possibly closing. There is a credit coming back to the homeowners. If this is ok, they will close. Scott met with them Saturday. Credits generated. Scott to talk with Russell to make sure he explained them to the customer before getting them signed.

=- UPHOLDINGS: Cabinets are picked out, working with tom Terrell to get cabs paid and ordered. New vendor. Please change finish date out to 2/28 Lori was paying 2nd PO today for cabs. 118 – cabs will complete job when they come in. 2-3 weeks for cabinet arrival. Then all that is left is cab install, appliance install, and hook up sink. Kitchen is only items left to do on job. cabinets to arrive the week of 2-23. Then schedule install. Change LDW to 3/6 ---cabinets to be delivered the week of the 2-23. Awaiting cabinets should be in by Friday, subs are lined up to install as soon as they get here. Demo, fire clean and drywall work complete will schedule painters next week. Change finish date to 3/13. Kitchen complete. One cabinet was sent wrong. Cabinet has been reordered. Should be in next week. Final clean to be completed tomorrow. Only waiting on cabinet. Can final bill next week. Please change finish date to 3/27.

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather. Window went in today, 1/28/26. Roof and siding to be done when weather allows. Hoping to start on Thursday of next week if weather holds out. Insured is made aware that we are working with mother nature. start roof on Monday 2-16. Siding to start after roof. Change finish date to 3/6 Russell please get with Scott on possible supplement for sq footage of roof? Roof was replaced this week will schedule siding soon weather permitting. Should be next week. Talked to homeowner on Monday and explained weather did not permit work to start on Tuesday but will this week Thursday should be done in 3 days deck to be fixed right after then job can close. . Exterior siding there is a supplement coming on this jobbut wont approve until work is done Russell can we try and get some movement on approval of this supplement. Deck repair complete, interior window trim installed. Waiting on siding to come in, should be next week. Please change finish date to 3/27. Please progress bill. Siding to come in on 3/18. Will schedule once it arrives.

- CHILDERS – Cabinets ordered last Friday. Please change finish date to 3/27. Cabinets to come in on 3/20. Scott to schedule install once they arrive.

- RUMSCHLAG- Just preconed starting cleaning Monday scott to fix budget to actual costs Budget corrected. Cleaning this week. Insulation removal today. Painting and fire cleaning to continue next week. Work in progress. Painters on site 2/4 to start sealing work, framing is completed. Fire cleaning still in progress. Insulation is out, insulation to be completed next week, electric next week to be onsite. After next week should be ready for progress billing. exterior siding this Thursday. Progress bill, please. Russell, please get with the adjuster on the supplement that has been sent in. Supplement approved for all. Painters starting today. Please progress bill. Demo work complete for supplement that was approved, painters still on sight through next week. Supplement needed for siding materials Russell please get with scott to get this done. Painters this week, drywall repairs next week. Paneling and trim will be done next week as well. Going Friday to install paneling, do drywall repairs, and start floor. Please final bill.

- UPHOLDINGS 2 UNIT 120- JUST STARTED Finish date is ok for now. Cabinets ordered. Waiting on eviction before we can start Feb 25 is the court date. Demo started 2/4 to get drywall and insulation out. Still waiting for the eviction on the 25th of the month to complete repairs. demo complete. Tenant being kicked out. They go to court on 2/25. Job on hold until tenant is kicked out. awaiting trial 2-25-26 for eviction and then we can proceed. Cabinets are scheduled for delivery this Friday. Will schedule install for first of next week. Painting this week. Flooring starts Monday. Cabinets are here, so later next week we will start cabinet install. Please progress bill. Please change finish date to 3/27.

- DILLS- Precon set for 1/23 Tracy getting selections for building cabinets and countertop selections. Scott has flooring selection. Work in progress still working through selections. Just getting started, still in selection process. May need to supplement for cabinet painting. Russell please get with scott and make sure we are aware of any possible change. cabinets being built, Scott working on paint match for cabinets. Please change LDW to 3/13. Cabinets being built. Looking for their flooring to match their current flooring. talked to homeowner at the beginning of the week , hade woor scheduled to start on Wednesday of this week, homeowner requested that we wait until window and door selection is made. Scott is cureninly working on that . still trying to find flooring. Cabinets are at our shop waiting for Scott to paint them. Customer requested wall not be built until window and door selection is made . Scott working on the selections. Still awaiting homeowner selections. Scott is going to try and paint the cabinets next week. Please change finish date to 4/17.

- BALLENGER - Precon set for Saturday. precon last Friday, working on selections and getting materials. Materials ordered on Monday, Scott delivering materials on Wednesday morning work to start on Thursday should finish job next week. WIP. Should be finished this Friday.

- CARTWRIGHT–. Precon to be done next week when homeowner is available. Just starting this job. Precon was on 2/2 still working through selections. Work in progress. Homeowner made flooring selection will get that in writing. Homeowner to schedule his own plumber. demo complete, plumbing removed, subfloor fixed and floor going to be installed this week. Vanity and flooring to be done my Monday of next week. Supplement needed for painting, Russell please let us know where we are at on this. Painters will be there this Thursday and Friday. Please progress bill. Awaiting homeowner's plumber to reconnect items. Please change finish date to 3/20.

- QUACKENBUSH – Scott just received job. Scott calling today to set up pre-con

- REIDINGER – New job – just received yesterday. Precon yesterday met with sub last night will start scheduling process. plumbing disconnected this week flooring selected , trim and paint bought, flooring to be scheduled for possibly this week or this weekend . Scott to paint trim in shop and then schedule install in a week or so. Please change finish date to 3/6. --- Flooring complete, Scott has trim at shop, and he needs to get it painted, Please change finish date to 3/27. Please progress bill. Vanity, toilet, install trim, and paint touchups will be late next week. Trim and paint touchups to be done tomorrow. Should be able to final bill next week.

From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Wednesday, February 18, 2026 10:02 AM
To: Kenny Belford <kbelford@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>; Scott Richardson <srichardson@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 2/18/26

Anticipated job costs for 2/11/26

- Cartwright $1000 – no
- Dills $3500 – no
- Rumschlag $1500 – no

Anticipated job costs for 2/18/26:

- Rumschlag $7600
- River's Edge #2 - $1600

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- PIVOTAL HOUSING: All work done 1/14 please send final bill and scott to close next week. Russell help scott figure out who to do walk-through with. LDW 1/14 Scott/rhnea please send out COS forms, Scott to final pics 1/22. Scott to clean budget. Job is complete. COS received from Alyssa and uploaded to Dash. Costs still coming in. LDW 2/6 Door slabs had to be ordered not arriving until 2/10 Punch list is being done today and tomorrow. Will need to move out finish date to 2/13 waiting on 2 interior doors to come in. Will check today to see if they came in yesterday. Everything else is complete. Change completion date to 2-20. Scott to get completion photos. Clean up budget. ---

job complete. Scott will get finish photos this week.

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ??? Contents and demo still in progress. Everything is still frozen. Temp power being installed on 2/4 demo still in progress hoping to have done by 2/9. Pictures to be sent to jami as soon as done with demo. demo still in progress.

demo still in progress should be done this week

- STEELE- Still waiting on weather to change to allow for install, Scott to have all materials purchased by 1/27 Pending weather still – steel roof. All materials are ordered. Still waiting on weather to get this work done. possibly will do roof next week.

talked to roofer yesterday will roof next week

- DAVIS: Trim to be installed Friday, door installed. Budget to be fixed by next production, cos and closing done by next week production. Tracy finished today. Scott to set up closing. Budget to be zeroed and final pics and docs signed next week. LDW 1/28 Open PO from Tracy. Will get when he is back from vacation. Then we can close job.

Scott to fix budget then we can close.

- BROOKS: Job on hold until feb 9th. Homeowner leaving town and cant work until they are there. Change finish date 2/20 Same as the week before. Still on vacation. Scott has trim and punch list scheduled next week. Carpet cleaning to be done next week. Job will be done after end of next week. carpet clean this Friday, job will be completed, will set up closing for next week. Rhnea to get closing docs. Credit change order is to be done after all work is completed and walkthrough done with Scott. Anticipate a $3500 credit back to homeowner.

preclosing Thursday morning to go over credits.

=- UPHOLDINGS: Cabinets are picked out, working with tom Terrell to get cabs paid and ordered. New vendor. Please change finish date out to 2/28 Lori was paying 2nd PO today for cabs. 118 – cabs will complete job when they come in. 2-3 weeks for cabinet arrival. Then all that is left is cab install, appliance install, and hook up sink. Kitchen is only items left to do on job. cabinets to arrive the week of 2-23. Then schedule install. Change LDW to 3/6 ---

cabinets to be delivered the week of the 2-23

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather. Window went in today, 1/28/26. Roof and siding to be done when weather allows. Hoping to start on Thursday of next week if weather holds out. Insured is made aware that we are working with mother nature. start roof on Monday 2-16. Siding to start after roof. Change finish date to 3/6 Russell please get with Scott on possible supplement for sq footage of roof?

Roof was replaced this week will schedule siding soon weather permitting. Should be next week.

- RUMSCHLAG- Just preconed starting cleaning Monday scott to fix budget to actual costs Budget corrected. Cleaning this week. Insulation removal today. Painting and fire cleaning to continue next week. Work in progress. Painters on site 2/4 to start sealing work, framing is completed. Fire cleaning still in progress. Insulation is out, insulation to be completed next week, electric next week to be onsite. After next week should be ready for progress billing. exterior siding this Thursday. Progress bill, please. Russell, please get with the adjuster on the supplement that has been sent in.

Supplement approved for all. Painters starting today. Please progress bill.

- UPHOLDINGS 2 UNIT 120- JUST STARTED Finish date is ok for now. Cabinets ordered. Waiting on eviction before we can start Feb 25 is the court date. Demo started 2/4 to get drywall and insulation out. Still waiting for the eviction on the 25th of the month to complete repairs. demo complete. Tenant being kicked out. They go to court on 2/25. Job on hold until tenant is kicked out.

still on hold until the end of this month, awaiting tenant to be evicted.

- DILLS- Precon set for 1/23 Tracy getting selections for building cabinets and countertop selections. Scott has flooring selection. Work in progress still working through selections. Just getting started, still in selection process. May need to supplement for cabinet painting. Russell please get with scott and make sure we are aware of any possible change. cabinets being built, Scott working on paint match for cabinets. Please change LDW to 3/13.

Cabinets being built. Looking for their flooring to match their current flooring.

BALLENGER - Precon set for Saturday.

PRECON TONIGHT

- CARTWRIGHT–. Precon to be done next week when homeowner is available. Just starting this job. Precon was on 2/2 still working through selections. Work in progress. Homeowner made flooring selection will get that in writing. Homeowner to schedule his own plumber.

Plumbing removed, meeting home owner Friday to schedule subfloor repairs

REIDINGER – New job – just received yesterday. –

- Precon yesterday met with sub last night will start scheduling process.

From: Kenny Belford
Sent: Thursday, January 29, 2026 9:35 AM

To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 1/29/25

Scott Richardson production notes 1/29/26

Previous week's cost for 1/22/26
- Upholds 1& 2 $20,000 Yes
- Rumschlag $10,000 for cleaning, painting, demo, insulation. Yes

Anticipated job costs for 1/28/26
- Possibly Dills 2500 cabinetry depending on selections being made.

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- PIVOTAL HOUSING: All work done 1/14 please send final bill and scott to close next week. Russell help scott figure out who to do walk-through with. LDW 1/14 Scott/rhnea please send out COS forms, Scott to final pics 1/22. Scott to clean budget. **Job is complete. COS received from Alyssa and uploaded to Dash. Costs still coming in. LDW 2/6**

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. **Demo to be done ??? Contents and demo still in progress**. **Everything is still frozen.**

- STEELE- **Still waiting on weather to change to allow for install, Scott to have all materials purchased by 1/27 Pending weather still – steel roof. All materials are ordered.**

- MILLER: Waiting on Invoice scott to try and get this done today. 1/21. Once zeroed out we can close. Job complete. **COS signed. We do not have finished photos, we will not be able to get any here. Can we still close all other docs in.**

- DAVIS: Trim to be installed Friday, door installed. Budget to be fixed by next production, cos and closing done by next week production. **Tracy finished today. Scott to set up closing. Budget to be zeroed and final pics and docs signed next week. LDW 1/28**

- SCHNITZ: Rhnea, please send COS scott to call her to let her know its coming. All docs in can close job if we get cos back before production on 1/22 COS back and uploaded. Budget matches. **CLOSE LDW 1/23/26**

- BROOKS: Job on hold until feb 9th. Homeowner leaving town and cant work until they are there. Change finish date 2/20 Same as the week before. **Still on vacation.**

=- UPHOLDINGS: Cabinets are picked out, working with tom Terrell to get cabs paid and ordered. New vendor. Please change finish date out to 2/28 **Lori was paying 2nd PO today for cabs. 118 – cabs will complete job when they come in. 2-3 weeks for cabinet arrival. Then all that is left is cab install, appliance install, and hook up sink.**

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather. **Window went in today, 1/28/26. Roof and siding to be done when weather allows.**

- RUMSCHLAG- Just preconed starting cleaning Monday scott to fix budget to actual costs Budget corrected. **Cleaning this week. Insulation removal today. Painting and fire cleaning to continue next week. Work in progress**.

- UPHOLDINGS 2 UNIT 120- JUST STARTED Finish date is ok for now. **Cabinets ordered. Waiting on eviction before we can start Feb 25 is the court date.**

- DILLS- Precon set for 1/23 **Tracy getting selections for building cabinets and countertop selections. Scott has flooring selection. Work in progress still working through selections.**

- Cartwright –. **Precon to be done next week when homeowner is available. Just starting this job.**

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com





From: Kenny Belford
Sent: Thursday, January 22, 2026 10:56 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 1/22/25

Resending with corrected subject line.

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Wednesday, January 21, 2026 10:00 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 1/14/25

Scott Richardson production notes 1/14/26

Previous week anticipated costs.
- Reichard 100,000 framing siding soffit, fascia gutters roofing almost entire job.
- Upholdings cabinet 3000

Anticipated Job Costs for 1/22/26
- Upholds 1& 2 $20,000
- Rumschlag $10,000 for cleaning, painting, demo, insulation.

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- PIVOTAL HOUSING: All work done 1/14 please send final bill and scott to close next week. Russell help scott figure out who to do walk-through with. LDW 1/14 Scott/rhnea please send out COS forms, Scott to final pics 1/22. Scott to clean budget

- REICHARD: Scott has temp power being installed Next Tuesday. Demo still going, dumpsters swapped out this week. Russell and rhnea, we need to get working on supplement for this. Demo to be done ???

- STEELE- Still waiting on weather to change to allow for install, Scott to have all materials purchased by 1/27

- MILLER: Waiting on Invoice scott to try and get this done today. 1/21. Once zeroed out we can close.

- DAVIS: Trim to be installed Friday, door installed. Budget to be fixed by next production, cos and closing done by next week production.

- SCHNITZ: Rhnea, please send COS scott to call her to let her know its coming. All docs in can close job if we get cos back before production on 1/22

- BROOKS: Job on hold until feb 9th. Homeowner leaving town and cant work until they are there. Change finish date 2/20

=- UPHOLDINGS: Cabinets are picked out, working with tom Terrell to get cabs paid and ordered. New vendor. Please change finish date out to 2/28

- DUBBERLY- All exterior work. All materials picked up. Just waiting on weather.

- RUMSCHLAG- Just preconed starting cleaning Monday scott to fix budget to actual costs

- UPHOLDINGS 2 UNIT 120- JUST STARTED

- DILLS- Precon set for 1/23

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Wednesday, January 14, 2026 2:36 PM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 1/14/25

Scott Richardson production notes 1/14/26

Previous week anticipated costs.

Pivotal housing plumbing 500
Pivotal housing framing 1800
Davis 600 painting
Upholdings cabinetry no but should have price this week. Roughly 3000

Anticipated Job Costs for 1/14/26

- Reichard 100,000 framing siding soffit, fasica gutters roofing almost entire job.
- upholdings cabinet 3000

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- PIVOTAL HOUSING: All work should be done 1/14 please send final bill and scott to close next week. Russell help scott figure out who to do walk-through with. LDW 1/14

- REICHARD: Demo and selections still being done. Soon as demo done we will send Jami pictures to get next draw from bank. Russell please get with me to go over scope of work. Shive went out Monday to get change order/supplemental scope started. Apex elec going out soon to do temporary power. Scott to put into dash when he knows.

- STEELE- Talked with insured today 1/14 weather is keeping us from doing roof work. But will need to order materials asap. Russell please get with scott he has questions on material needs.

- MILLER: Waiting on invoice from subcontractor should be in 1/15 or sooner. Once zeroed out can close. LDW is correct.

- DAVIS: Painting Finished today. Punch list and door last two items to complete. It will be next Wednesday or Friday for last day worked. closing to be signed off next week on last day worked. Can Final Bill change LDW 1/23

- CLIFTON: Close please. LDW is correct

- SCHNITZ: need to insulate crawl space under bathroom and cut access panel in kitchen. Trying to go out Friday to finish all work. Will get COS soon as she will not be there.change finish date to 1/23

- BROOKS: Scott to be out to work on Friday, carpet cleaning to be supplemented. Russell has this been done. Have a decent amount of invoice costs coming in on this job. Vanity, trim, finish trim with poly. Scott getting all this scheduled Friday 1/16 scott to put dash notes in. Change finish date to 1/30

- CHASE: Close

- UPHOLDINGS: Waiting on cabinets. Flooring to start Friday. Painting done. Can progress bill. Cabinets still waiting on price and ordering. Work left is appliance install, trim cove base, cabinet install, minor plumbing and countertops. Change finish date to 2/15 area as we will not have cabinets for a bit still.

- DUBBERLY- Have all selections now made. Work to begin when weather permits. Roofing and siding job. Window is in need to get this installed asap.

- RUMSCHLAG- new job just got it handed to him 1/14 waiting on permits and precon meetings.

- DILLS- Just go job 1/14 scott to setup precon today or tomorrow.

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com





From: Kenny Belford
Sent: Thursday, January 8, 2026 9:57 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Joshua Keafer <jkeafer@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 1/8/25

Scott Richardson production notes 1/8/26

Anticipated Job Costs for 1/8/26

- Reichard 30000 Framing
- upholdings cabinets. 3000
-

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- COUNTS: Please close

- PIVOTAL HOUSING: Final inspection passed. Moving contents soon. Punch list to be done. Please change finish date to 1/16. Please final bill. Cos and closing to happen late next week.

- REICHARD: meeting framing next week. Demo and selections still being done. Soon as demo done we will send Jami pictures to get next draw from bank. Russell please get with me to go over scope of work.

- STEELE- Looking for shingles still, most likely special order. Insured needs a call to bring her up to date on progress.

- BOWMAN- Close went with another contractor.

- MILLER: Job complete. NEED INVOICE FROM FW FLOORING. Waiting on insured to sign change order. Russell where are we at on this Change order.

- DAVIS: Painting and concrete work to do, door to paint and install, can final bill 1/16 please send final bill to scott for closing.

- CLIFTON: Close please. please final bill LDW is correct

- SCHNITZ: Installing crawl space insulation next week. Will let you know about LDW.

- BROOKS: Still working on job. Scott to get open po's closed out. . Change finish date 1/23/26

- CHASE: Scott to zero out budget send email to close.

- UPHOLDINGS: Waiting on cabinets. Flooring to start next week. Painting done. Can progress bill.

- DUBBERLY- just got permits this week. Still waiting on color selections should have them today. Once selected, we will begin work. Change finish date to 2/14

Kenny Belford
General Manager

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Thursday, December 18, 2025 9:13 AM
To: Kenny Belford <kbelford@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 11/20/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 12/18/25

Anticipated Job Costs for 12/18/25

- Pivotal 2600
- Upholdings 4000
- Brooks 5000

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- COUNTS: Awaiting finish photos

- PIVOTAL HOUSING: Flooring starts tomorrow.

- STEELE – Please put placeholder $764.87

- REICHARD: Work to begin 12/22 demo ongoing.

- BOWMAN- Delay for weather.

- MILLER: Job complete. NEED INVOICE FROM FW FLOORING.

- DAVIS: Vanities set. DW and paneling complete. Please progress bill. Change finish date to 1/17. Need invoice from Cordes

- CLIFTON: Closing tomorrow around 10. Please put placeholder in for $4500.

- SCHNITZ: Homeowner had frozen pipes and wanted insulation that was not in our scope. Open POs were scanned in this morning. Final bill.

- BROOKS: Flooring done. Painting starting tomorrow. Change finish date 1/15/26

- CHASE: Called to set up closing, but no response from homeowner. Final bill LDW 12/8/25

- UPHOLDINGS: Hoping to start flooring next week. MAKE SURE WE GET DOWN PAYMENT.

- DUBBERLY- Awaiting engineer report.

From: Kenny Belford <kbelford@haysandsons.com>
Sent: Thursday, November 20, 2025 10:48 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 11/20/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 11/20/25

Anticipated Job Costs for 11/27/25

- Chase 1200
- Brooks- 6,000
-

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- COUNTS: Completed LDW 11/14 waiting on invoice this has been sent to AP ii have left voicemail with Lori to see what is going on with invoices. Please final bill.

- PIVOTAL HOUSING: siding starting soon. Signing contract to complete work. Change order to be signed soon. Change finish date to 1/9

- REICHARD: Contract should be 398,400.06. Budget is wrong. Budget to be fixed once contract is changed. Still waiting on adjuster to send check. Scott to call insured and check on payment from adjuster today.

- BOWMAN- Scott to setup precon today 11/20.

- MILLER: Change or credits to be completed. Need to get credit change order done today. To make contract amount correct. If not done by by call time please put in place holder credit of 950 to contract amount.

- DAVIS: insured is staying close to scope of work. Work is in progress. Change finish date to 12/ 19

- CLIFTON: need to get price change supplement done. Work is complete. LDW 11/18. Meeting with shive to get this supplement sent in by 11/21 cos to get signed next week. Do not final bill until supplement is complete. But we can bill for what we have as final bill now.

- SCHNITZ: LDW 11/18 Can bill the rest of contract now. But it is not a final bill we have a supplement pending for additional costs. Russell please meet with scott today or tomorrow to get this done.

- BROOKS: Flooring Monday tueseday of next week, work in progress otherwise.

- CHASE: work in progress. russell did we get supplement approved? Change finish date to 12/5

- DUBBERLY- Scott to setup precon today 11/20

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com

Emergency response done right

Hays+Sons

From: Kenny Belford
Sent: Thursday, November 13, 2025 10:07 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 11/13/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 11/13/25

Anticipated Job Costs for 11/20/25

- Counts- 4,400
- Brooks- 6,000

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- COUNTS: Roofing to be completed tomorrow. Drywall to be delivered 11/14, 11/ 17-11/19 cos to be signed. Can final Bill 11/18

- PIVOTAL HOUSING: waiting on tenet to move contents. rough in plumbing done. Siding to be done next week can Progress bill 11/21. Please change finish date to 12/5

- REICHARD: Contract should be 398,400.06. Budget is wrong. Budget to be fixed once contract is changed. Still waiting on adjuster to send check. Scott to call insured and check on payment from adjuster today.

- MILLER: Can progress bill now. Should be finished 11/20-11/2. Flooring, Trim, And punch list to complete this job.

- DAVIS: Insured wants to change scope. We will not have any work done until these changes are made. RUSSELL and SCOTT to call today to go over scope and get all changes made asap. Scott meeting tomorrow 11/14

- CLIFTON: Need to paint bathroom, 11/28 is still good. May be able to final bill 11/20

- SCHNITZ: Should have all work complete by 11/21. Should be able to final bill 11/21

- BROOKS: Work in progress. Need to get job costs added Change order will be put in increasing budget by approximately 6,000.

- CHASE: Drywall and paint to start next week. So small no progress bill will just final bill when done. Shive to get supplement and change order done for paint and hvac items.

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com





From: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>
Sent: Thursday, November 6, 2025 10:18 AM
To: Kenny Belford <kbelford@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 11/6/25

Kenny,

On Reichard, the estimate that is uploaded into Dash is $469,882.44 and that is what the contract is signed for, so if it is being changed, the contract and new estimate need uploaded into Dash, please.

From: Kenny Belford <kbelford@haysandsons.com>
Sent: Thursday, November 6, 2025 9:36 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 11/6/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 11/6/25

Yellow highlight is for Fort Wayne to complete.

Blue is for Jami and or Heather

- COUNTS: Scope change was written 0$ cost difference. Signed. Uploaded. Waiting on conformation of subs availability and Pricing. Customer is to be called today with update. Scott to put note in dash after conversation.

- PIVOTAL HOUSING: Plumbing onsite today, siding ordered. Waiting on decision on contents being moved by Hays and or owners. RUSSELL to get with insureds today on contents

Scott to get po's sent to spend approx. 8-10 grand scott to send these out today.

- REICHARD: Contract should be 398,400.06. Budget is wrong. Budget to be fixed once contract is changed. Still waiting on adjuster to send check. Scott to call insured and check on payment from adjuster today.

- MILLER: Insulation, drywall done. Change order will need done Tomorrow to get changes to flooring, will need to change scope after this meeting. Russell get with scott Monday for creation of change order and scope changes.

- DAVIS: Insured wants to change scope. We will not have any work done until these changes are made. RUSSELL and SCOTT to call today to go over scope and get all changes made asap.

- CLIFTON: Progress bill on 11/6. Expected finish date 11/28 is still good.

- SCHNITZ: Progress bill 11/6. Flooring to be done on 11/8. Finish date of 11/28 still good.

- BROOKS: Hvac work completed. Flooring will need to have a change order for material difference. Scott to meet with Russell on Monday for change order and scope change. Work in progress.

- CHASE: precon setup for 11/7 at 11am. Budget to be put in after precon meeting.

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com





From: Kenny Belford
Sent: Thursday, October 30, 2025 9:53 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 10/30/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 10/30/25

- COUNTS: still waiting on some of down payment. Shingle selection is needed Scott working on that. Scope change change order with 0 dollar cost change written Russell has this been put into dash.

- PIVOTAL HOUSING: Framing is done. Siding is ordered, plumbing to be done early next week. Scott to get framing inspection done next week. May have change order for contents. If down payment not made by 11/7 we stop work. Scott to let stakeholder know that we will stop if not paid.

- REICHARD: Scott to talk to homeowners on payment.

- MILLER: Change orders will be needed. Scott to get full scope to Russell next week.

- DAVIS: Customer is changing the scope completely Scott is working on these changes. Budget will not be put in until we have a complete scope of work.

- CLIFTON: Progress bill on 11/6. Please move finish date to 11/28

- SCHNITZ: Tile to be done 10/31, plumbers are in next week. Drywall to be done 11/7 Progress bill 11/7.

- BROOKS: HVAC setup for 11/3 work in progress for now. Expected progress bill date 11/14

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford <kbelford@haysandsons.com>
Sent: Thursday, October 30, 2025 9:52 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 10/23/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 10/23/25

- COUNTS: still waiting on some of down payment. Shingle selection is needed scott working on that. Scope change change order with 0 dollar cost change written Russell has this been put into dash.

- PIVOTAL HOUSING: Framing is done. Siding is ordered, plumbing to be done early next week. Scott to get framing inspection done next week. May have change order for contents. If down payment not made by 11/7 we stop work. Scott to let stakeholder know that we will stop if not paid.

- REICHARD: Scott to talk to homeowners on payment.

- MILLER: Change orders will be needed. Scott to get full scope to Russell next week.

- DAVIS: Customer is changing the scope completely Scott is working on these changes. Budget will not be put in until we have a complete scope of work.

- CLIFTON: Progress bill on 11/6. Please move finish date to 11/28

- SCHNITZ: Tile to be done 10/31, plumbers are in next week. Drywall to be done 11/7 Progress bill 11/7.

- BROOKS: HVAC setup for 11/3 work in progress for now. Expected progress bill date 11/14

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Thursday, October 23, 2025 10:28 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Troy Bell <tbell@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 10/23/25

Replying to email to add Cecelia and Russell.

Kenny Belford

Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Thursday, October 23, 2025 10:04 AM
To: Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Heather Cash <hcash@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Troy Bell <tbell@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>
Subject: RE: SCOTT RICHARDSON PRODUCTION NOTES 10/23/25

NOTES FOR SCOTT RICHARDSON PRODUCTION 10/23/25

- COUNTS: Left message 10/23 to setup precon. Budget to be setup after precon.

- PIVOTAL HOUSING: need budget. meeting framing carpenter 10/23/25 onsite to go over work needed, budget to be put in after this meeting. May need to revise finish date.

- REICHARD: need budget. Waiting on down payment, adjuster has said it will be this week the last 3 weeks. Budget to be put in once down payment is made.

- MILLER: Tried to setup precon on Tuesday, will call again today. Will put in budget after precon.

- DAVIS: Customer is changing the scope completely Scott is working on these changes. Budget will not be put in until we have a complete scope of work.

- CLIFTON: Work in progress should be able to progress bill by end of next week. Finish date still looks good.

- SCHNITZ: Work in progress, finish date of 11/28 still looks good. Progress bill should be ready by Thursday of next week.

- BROOKS: Precon setup for 10/24 at 9 am will have budget setup after precon is completed.

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Thursday, October 16, 2025 12:01 PM
To: Troy Bell <tbell@haysandsons.com>
Subject: FW: SCOTT RICHARDSON PRODUCTION NOTES 10/16/25

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Kenny Belford
Sent: Thursday, October 16, 2025 9:29 AM
To: Todd Wagner <twagner@haysandsons.com>; Jami Hillock <jhillock@haysandsons.com>; Heather Cash <hcash@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>
Subject: SCOTT RICHARDSON PRODUCTION NOTES 10/16/25

- PIVOTAL HOUSING: need budget. Permits received this week meeting framing carpenter 10/21/25 onsite to go over work needed, budget to be put in after this meeting. May need to revise finish date.

- REICHARD: need budget. Waiting on down payment, adjuster has said it will be this week the last 3 weeks. Budget to be put in either Monday10/20/-10/21 with help from Kenny.

- DAVIS: need budget. Precon set for 10/17 work to begin end of the week of 10/20 budget to be put in on Monday after precon meeting.

- CLIFTON: Demo done. Shower base order arrives 10/24 work to begin again when it comes in. finish date needs changed to 11/7

- SCHNITZ: Budget needs changed to account for change order 1 supplement. Work is in progress, plumbing begin next week. Halfway done with job by 10/31 should be able to progress bill then. Finish date is looking good for now.

Kenny Belford
Estimator

Hays + Sons
909 Production Road
Fort Wayne, IN 46808

Mobile: 317-698-1042
Office: 260-471-9110

haysandsons.com



From: Todd Wagner <twagner@haysandsons.com>
Sent: Thursday, October 9, 2025 9:39 AM
To: Jami Hillock <jhillock@haysandsons.com>; Heather Cash <hcash@haysandsons.com>
Cc: Scott Richardson <srichardson@haysandsons.com>; Rhnea Schinbeckler <rschinbeckler@haysandsons.com>; Cecilia Rolf <crolf@haysandsons.com>; Russell Shive <rshive@haysandsons.com>; Kenny Belford <kbelford@haysandsons.com>; Todd Wagner <twagner@haysandsons.com>
Subject: SCOTT RICHARDSON PRODUCTION NOTES 10/9/25

- PIVOTAL HOUSING: need budget. Permits received this week – work to commence week of 10/20

- REICHARD: need budget. Dumpster set – holding on work until we get down payment (should be released to the owner by 10/13) costs from W job transferred to structure job?

- DAVIS: need budget. Owner made down payment yesterday. Owner having plumbing work done this week separate from our scope of work – Scott to meet with her next week to get moving forward on work as long as the plumbing has been completed by then.

- CLIFTON: need budget. Work scheduled to start on 10/13 (Keaton)

- SCHNITZ: need budget. Work scheduled to start on 10/13 (Keaton)

Todd Wagner
General Manager

909 Production Road
Fort Wayne, IN 46808
260-471-9110
twagner@haysandsons.com

haysandsons.com

PROUD MEMBER OF
RESTORATION AFFILIATES
NATIONAL COVERAGE, LOCAL EXPERTISE

